Landslide Disaster Protection Project - 2022

The audit of the financial statements of the Landslide Disaster Protection Project for the year ended 31 December 2022 was carried out under my direction in pursuance of provisions in Article 154(1) of the Constitution of the Democratic Socialist Republic of Sri Lanka read in conjunction with Section 14 of the Memorandum dated 14 March 2013 entered into between the Democratic Socialist Republic of Sri Lanka and the Japan International Cooperation Agency. My comments and observations which I consider should be reported to Parliament appear in this report

1.2 Implementation, Objectives, Funding and Duration of the Project

According to the Loan Agreement then Ministry of Ports and Highways, and Shipping, presently Ministry of Transport and Highways is the Executing Agency and Road Development Authority is the Implementing Agency of the Project. The objective of the Project is to mitigate landslide disaster targeting for national roads as basic infrastructure by implementing appropriate countermeasures in highland areas in the Central, Uva and Sabaragamuwa Provinces, thereby contributing to the economic and social development and enhance the security of the road network and safeguard the lives of people including road users and residents. The activities of the Project are implemented under two components namely Package 01 and Package 02. As per the Loan Agreement, the estimated total cost of the Project was US\$ 122.6 million equivalent to Rs.16,201.2 million and out of that US\$ 97.4 million equivalent to Rs.12,870.45 million was agreed to be financed by the Japan International Cooperation Agency. The balance amount of Rs.3,331 million is expected to be financed by the Government of Sri Lanka. The Project commenced its activities on 05 July 2013 and initially scheduled to be completed by 05th July 2020. However, the date of completion of the activities of the Project had been extended by another two years.

1.3 Qualified Opinion

In my opinion, except for the effects of the matters described in the Basis for Qualified Opinion section of my report, the accompanying financial statements give a true and fair view of the financial position of the Project as at 31 December 2022 and its cash flows for the year then ended in accordance with Sri Lanka Public Sector Accounting Standards.

1.4 Basis for Opinion

I conducted my audit in accordance with Sri Lanka Auditing Standards (SLAuSs). My responsibilities, under those standards are further described in the Auditor's Responsibilities for the Audit of the Financial Statements section of my report. I believe that the audit evidence I have obtained is sufficient and appropriate to provide a basis for my opinion.

1.5 Responsibilities of management and those charged with governance for the Financial Statements

Management is responsible for the preparation of financial statements that give a true and fair view in accordance with Sri Lanka Public Sector Accounting Standards and for such internal control as management determine is necessary to enable the preparation of financial statements that are free from material misstatement, whether due to fraud or error.

Those charged with governance are responsible for overseeing the Project's financial reporting process.

1.6 Auditor's Responsibilities for the audit of the Financial Statements

My objective is to obtain reasonable assurance about whether the financial statements as a whole are free from material misstatement, whether due to fraud or error, and to issue an auditor's report that includes my opinion. Reasonable assurance is a high level of assurance, but is not a guarantee that an audit conducted in accordance with Sri Lanka Auditing Standards will always detect a material misstatement when it exists. Misstatements can arise from fraud or error and are considered material if, individually or in the aggregate, they could reasonably be expected to influence the economic decisions of users taken on the basis of these financial statements.

As part of an audit in accordance with Sri Lanka Auditing Standards, I exercise professional judgment and maintain professional scepticism throughout the audit.

I also:

- Identify and assess the risks of material misstatement of the financial statements, whether due to fraud or error, design and perform audit procedures responsive to those risks, and obtain audit evidence that is sufficient and appropriate to provide a basis for my opinion. The risk of not detecting a material misstatement resulting from fraud is higher than for one resulting from error, as fraud may involve collusion, forgery, intentional omissions, misrepresentations, or the override of internal control.
- Obtain an understanding of internal control relevant to the audit in order to design audit
 procedures that are appropriate in the circumstances, but not for the purpose of expressing an
 opinion on the effectiveness of internal control of the Project.
- Evaluate the appropriateness of accounting policies used and the reasonableness of accounting estimates and related disclosures made by the management.
- Evaluate the overall presentation, structure and content of the financial statements, including the disclosures, and whether the financial statements represent the underlying transactions and events in a manner that achieves fair presentation.

I communicate with those charged with governance regarding, among other matters, significant audit findings, including any significant deficiencies in internal control that I identify during my audit.

2. Comments on Financial Statements

2.1 Accounting Deficiencies

Accounting Deficiency / Audit	Amount	Response of the	Auditor's
Issue	Rs.	Management	Recommendations
	Million		
As per the Section 43(a) of Sri	7,522	Amount of actual	Adhere to the Sri
Lanka Public Sector Accounting		disbursement as per ERD	Lanka Public Sector
Standard 05, monetary assets and		reports was considered	Accounting Standard
liabilities of each statement of		and the Exchange	
financial position should be		differences were	
translated at the closing foreign		calculated accordingly.	
exchange rate at the date of the		As such, the particular	
statement of financial position.		amount appears in our	

However, the parity adjustment of Rs.7,522 million related to the loan balance of the project had not been accounted.

financial statements.

Response of the

Auditor's

Auditor's

2.2 Non Compliance with Laws, Rules and Regulations

Reference to the Laws	Non Compliance/Audit	Response of the	Auditor's	
Rules and Regulations	Issue	Management	Recommendations	
Sub clause 9.3 of the	The steering committee	The progress review meetings	Need to comply with	
Management circular	meeting had not been held in	were conducted through	the Management	
No 01/2019 dated 15	the year under review.	zoom as and when necessary.	Circular instruction	
March 2019,				

3. Physical Performance

Audit Issue

3.1 Contract Administration

	Management	Recommendation
The completion time of construction under Lot "A" and Lot "B" of this project had been delayed more than two years due to a lack of experience and a lack of understanding of safety measures by the local contractors and increasing the landslide countermeasures. Hence, the project had only used Japan Yen million 6,283 out of the total loan amount of Japan Yen million 7,619 within the loan period. Therefore, it was observed that the commitment charge paid for the unused loan balance was uneconomical when the completion of the loan period.	16 landslide locations under Lot "A" and Lot "B". In addition to the completion of the 16 landslide locations, additional 07 landslide locations were completed within the time frame saving the loan amount by more than	

3.2 Underutilized Resources

Audit Issue

		Recommendation
Even though, an Early Warning System	According to the Loan Agreement,	Action should be taken to
(EWS) had been established by expending	the PMU of this Project should be	utilize Early Warning
Rs.30 million under this project to identify	established with the NBRO and	System (EWS) for the
landslide notification in advance. However,	RDA jointly. So, the Early Warning	purpose of the project.
that system had not been used by the Road	System is effectively functioning	
Development Authority at the end of the year	and gets the maximum benefit by	
under review. Therefore, the cost incurred	the NBRO because it is used by the	
for this system had become uneconomical.	NBRO according to the Loan	
	Agreement.	

Response of the Management