

Badulla, Haliela and Ella Integrated Water Supply Project- 2015

The audit of financial statements of the Badulla, Haliela and Ella Integrated Water Supply Project for the year ended 31 December 2015 was carried out under my direction in pursuance of the provisions in Article 154 (1) of the Constitution of the Democratic Socialist Republic of Sri Lanka. This Project is implemented under the Credit Agreements No. AP086903XX dated on 01 July 2013 and No. 3294 dated 06 November 2013 entered into between the Democratic Socialist Republic of Sri Lanka and the Export and Import Bank of the United States and the Hatton National Bank of Sri Lanka.

1.2 Implementation, Objectives, Funding and Duration of the Project

According to the Credit Agreements of the Project, then Ministry of Water Supply and Drainage, presently the Ministry of City Planning and Water Supply is the Executing Agency and the National Water Supply and Drainage Board is the Implementing Agency of the Project. The objectives of the Project are to provide safe drinking water by constructing and expanding water supply facility in the Badulla District of the Uva Province and thereby contribute to improve living standard and reducing poverty in the area. As per the Credit Agreements, the total estimated cost of the Project amounted to US\$ 91.37 million equivalent to Rs. 11,809.51 million and out of that US\$ 64.89 million equivalent to Rs. 8,356.53 million was agreed to be provided by the Export and Import Bank of the United States. In addition, US\$ 9.26 million equivalent to Rs.1,213.98 million was agreed to be provided by the Hatton National Bank of Sri Lanka. The balance amount of US\$ 17.22 million equivalent to Rs. 2,239 million contributed by the Government of Sri Lanka. The activities of the Project commenced in December 2012 and scheduled to be completed by 31 August 2017.

1.3 Responsibility of the Management for the Financial Statements

Management is responsible for the preparation and fair presentation of these financial statements in accordance with Sri Lanka Accounting Standards and for such internal control as the management determines is necessary to enable the preparation of financial statements that are free from material misstatements, whether due to fraud or error.

1.4 Auditor's Responsibility

My responsibility is to express an opinion on these financial statements based on my audit. I conducted my audit in accordance with Sri Lanka Auditing Standards. Those standards require that I comply with ethical requirements and plan and perform the audit to obtain reasonable assurance about whether the financial statements are free from material misstatements. An audit involves performing procedures to obtain audit evidence about the amounts and disclosures in the financial statements. The procedures selected depend on the auditor's judgment, including the assessment of the risks of material misstatement of the financial statements, whether due to fraud or error. In making those risk assessments, the auditor considers internal control relevant to the Project's preparation and fair presentation of the financial statements in order to design audit procedures that are appropriate in the circumstances, but not for the purpose of expressing an opinion on the effectiveness of the Project's internal control. An audit also includes evaluating the appropriateness of accounting policies used and the reasonableness of accounting estimates made by the management as

well as evaluating the overall presentation of the financial statements. I believe that the audit evidence I have obtained is sufficient and appropriate to provide a basis for my opinion. The examination also included such tests as deemed necessary to assess the following.

- (a) Whether the systems and controls were adequate from the point of view of internal control so as to ensure a satisfactory control over Project management and the reliability of books, records, etc. relating to the operations of the Project.
- (b) Whether the expenditure shown in the financial statements of the Project had been satisfactorily reconciled with the enhanced financial reports and progress reports maintained by the Project.
- (c) Whether adequate accounting records were maintained on a continuing basis to show the expenditure of the Project from the funds of the Government of Sri Lanka and the Lending Agency, the progress of the Project in financial and physical terms, the assets and liabilities arising from the operations of the Project, the identification of the purchases made out of the Loans etc.
- (d) Whether the withdrawals under the Loans had been made in accordance with the specifications laid down in the Credit Agreements.
- (e) Whether the funds, materials and equipment supplied under the Loans had been utilized for the purposes of the Project.
- (f) Whether the expenditure had been correctly identified according to the classification adopted for the implementation of the Project.
- (g) Whether the financial statements had been prepared on the basis of Sri Lanka Accounting Standards.
- (h) Whether the satisfactory measures had been taken by the management to rectify the issues highlighted in my previous year audit report, and
- (i) Whether the financial covenants laid down in the Credit Agreements had been complied with.

2. Financial Statements

2.1. Opinion

So far as appears from my examination and to the best of information and according to the explanations given to me, I am of opinion that,

- (a) the Project had maintained proper accounting records for the year ended 31 December 2015 and the financial statements give a true and fair view of the state of affairs of the Project as at 31 December 2015 in accordance with Sri Lanka Accounting Standards,

- (b) the funds provided had been utilized for the purposes for which they were provided,
- (c) the satisfactory measures had been taken by the management to rectify the issues highlighted in my previous year audit report, and
- (d) the financial covenants laid down in Credit Agreements had been complied with.

2.2 Comments on Financial Statements

2.2.1 Unreconciled Accounts

According to the financial statements of the Project, the withdrawal applications valued at Rs. 2,973.46 million had been submitted to the Lending Agency for claiming purposes as at 31 December 2015. However, according to the records of the Department of External Resources, the corresponding value of the withdrawal applications amounted to Rs. 2,413.99 million. It was observed that the Project had not taken action to reconcile the differences.

3. Financial and Physical Performance

3.1 Utilization of Funds

Certain significant statistics relating to the financing, budgetary provision for the year under review, utilization of funds during the year under review and up to 31 December 2015 are shown below.

Source	Amount agreed for financing in the Credit Agreements		Allocation made in the Budget Estimate for the year under review	Funds utilized			
	US\$ million	Rs. million		during the year 2015		up to 31 December 2015	
	US\$ million	Rs. million	Rs. million	US\$ million	Rs. million	US\$ million	Rs. million
Export/ Import Bank of the United States	64.89	8,356.53	1,293.62	9.54	1,293.62	22.43	2,974.65
Hatton National Bank	9.26	1,213.98	-	-	-	9.26	1,213.98
GOSL	17.22	2,239.00	150.00	0.72	79.84	1.73	191.48
Total	<u>91.37</u>	<u>11,809.51</u>	<u>1,443.62</u>	<u>10.26</u>	<u>1,373.46</u>	<u>33.42</u>	<u>4,380.11</u>

Out of the total allocations of US\$ 91.37 million equivalent to Rs. 11,809.51 million, US\$ 33.42 million equivalent to Rs. 4,380.11 million representing 36.57 per cent had only been utilized as at 31 December 2015 after lapse of 02 years from the commencement of the

activities of the Project, due to lack of a comprehensive plan to ensure to achieve the objectives of the Project within the scheduled period. The possibility of utilization of the balance amount of US\$ 57.95 million during the remaining period of 01 year and 08 months is doubtful unless expedite the activities of the Project.

3.2 Physical Progress

According to the information received, the activities expected to be implemented by the Project had been commenced with delays due to time taken to finalise the contract agreement. The original contract agreement entered into with the contractor by the National Water Supply and Drainage Board on 25 December 2011 had been amended and new agreement had been signed only on 24 October 2014. According to the progress reports of the Project, the overall physical progress of the construction works were remained at 90 per cent at the end of the year under review.

3.3 Matters in Contentious Nature

The following observations are made.

- (a) Action had not been taken by the National Water Supply and Drainage Board to enter into a Subsidiary Loan Agreement with the Government of Sri Lanka for financing and implementing purposes. Therefore, the interest on the Subsidiary Loan had not been calculated and brought to the financial statements.
- (b) The remuneration for the staff of the Project had been computed by the National Water Supply and Drainage Board and 20 per cent of overhead had been charged thereon from the Project, even though the Project had recruited adequate staff for its administration works. The overhead expenditure so paid by the Project to the National Water Supply and Drainage Board up to 31 December 2015 amounted to Rs.4.53 million.
- (c) According to the information received, a sum of Rs. 20.15 million had been remitted to the Divisional Secretariats in Badulla district for land acquisition purposes. However, the ownership of the lands acquired had not been transferred to the National Water Supply and Drainage Board even as at 31 December 2015.

3.4 Extraneous Activities

It was observed that a sum of Rs. 3.49 million spent for the construction of a new office building for the Regional Support Centre at Mediriya in Badulla area was not directly related to the objectives of the Project.