

ශ්‍රී ලංකා ඉඩම් ගොඩකිරීමේ හා සංවර්ධනය කිරීමේ සංස්ථාව විසින් මැදමුලන ඩී.ඒ.රාජපක්ෂ
කෞතුකාගාරය හා ස්මාරකය ඉදිකිරීම පිළිබඳව විගණකාධිපති විශේෂ වාර්තාව

01. වාර්තාව ඉදිරිපත් කිරීමේ පසුබිම

රාජ්‍ය සම්පත් වැය කරමින් උක්ත ස්මාරකය ඉදිකිරීම (ව්‍යාපෘතිය) අවිධිමත් ක්‍රියාවලියක් බවට 2014 වර්ෂයට අදාළ විගණනයේදී අනාවරණය වීමෙන් අනතුරුව ඒ පිළිබඳව සංක්ෂිප්තව වාර්තා කර තිබූ අතර මෙම ඉදිකිරීම පිළිබඳව මේ වනවිට උද්ගතව ඇති විවාදාත්මක තත්ත්වය හා වැදගත්කම සලකා මෙම විගණකාධිපති විශේෂ වාර්තාව විස්තරාත්මකව ඉදිරිපත් කරනු ලැබේ.

02. වාර්තාව පිළියෙල කිරීමෙන් අනුගමනය කළ ක්‍රමවේදයන්

මෙම වාර්තාව පිළියෙල කිරීමේදී පහත සඳහන් ලේඛන පරීක්ෂා කරනු ලැබීය.

- i. ශ්‍රී ලංකා ඉඩම් ගොඩකිරීමේ හා සංවර්ධනය කිරීමේ සංස්ථා පනත
- ii. ශ්‍රී ලංකා ඉඩම් ගොඩකිරීමේ හා සංවර්ධනය කිරීමේ සංස්ථාවේ මූල්‍ය ප්‍රකාශන හා අදාළ ලේඛන
- iii. මෙම ඉදිකිරීම් ව්‍යාපෘතියට අදාළව බාහිර පාර්ශවයන් සමඟ හුවමාරු වූ අදාළ ලිපි
- iv. මෙම ඉදිකිරීමට අදාළව ප්‍රධාන තක්සේරුකරු විසින් ලබාදී ඇති තක්සේරු වාර්තාව

03. විෂය පථය සීමා

මෙම වාර්තාව පිළියෙල කිරීමේදී මාගේ විෂය පථය පහත සීමාවන්ට යටත් විය.

- 3.1 ශ්‍රී ලංකා ඉඩම් ගොඩකිරීමේ හා සංවර්ධනය කිරීමේ සංස්ථාව විසින් කර ඇති වෙනත් ඉදිකිරීම් කොන්ත්‍රාත් පිළිබඳ රජයේ තක්සේරුකරුගේ තක්සේරු ලබානොගත් හෙයින් සංස්ථාව විසින් වෙනත් බාහිර ව්‍යාපෘතිවලට අදාළව වියදම් ලෙස ගිණුම්ගත කර ඇති මුදල් හා එම ඉදිකිරීම්වල රජයේ තක්සේරු සැසඳිය නොහැකි විය.
- 3.2 මෙම ඉදිකිරීමට අදාළ මතුව නම සඳහන් ඇති පදනමේ ක්‍රියාකාරීන් වෙතින් සෘජුවම තොරතුරු ලබා නොගැනීම.

04. උක්ත ඉදිකිරීම වෙනුවෙන් ශ්‍රී ලංකා ඉඩම් ගොඩකිරීමේ හා සංවර්ධනය කිරීමේ සංස්ථාවට රු.81,313,374.14 ක මුදලක් අයවිය යුතුව ඇති බවත්, එකී මුදල පියවෙන පරිදි සංස්ථාව වෙත මුදල් ගෙවන ලෙසත් සංස්ථාව විසින් 2015 අගෝස්තු 28 දින රාජපක්ෂ අනුස්මරණ අධ්‍යාපනික, සංස්කෘතික සහ සමාජ සේවා පදනමේ (පදනම) සභාපති වෙත යවන ලද ලිපිය (ඇමුණුම I) අනුව අනාවරණය විය.

05. එසේ වුවද මෙම ඉදිකිරීම සඳහා සංස්ථාව වෙත ගෙවීමට තමන් විසින් එකඟව තිබූ මුදල රු.මිලියන 27.552 ක් පමණක් බවට වූ 2015 සැප්තැම්බර් 14 දිනැති ලිපියක් (ඇමුණුම II) එම පදනම විසින් සංස්ථාවට එවා තිබුණි.

06. අනතුරුව 2016 ජූනි 01 දින සංස්ථාව විසින් එම පදනම වෙතින් ලැබිය යුතුව ඇති රු.56,313,374.14 ක මුදල ගෙවන ලෙස දන්වමින් එන්තරවාසියක් (ඇමුණුම III) යැවීමට ද කටයුතු කර තිබුණි.

07. නිරීක්ෂණ

පහත නිරීක්ෂණයන් කරනු ලැබේ.

7.1 ඉහත 05 ඡේදයේ කරුණු අනුව මෙම ව්‍යාපෘතිය අදාළ දෙපාර්ශවය අතර ඇති කරගත් කවර ස්වරූපයේ හෝ ගිවිසුමකට/එකඟතාවයට අනුව එම පදනම විසින් මුදල් ගෙවීමේ/ප්‍රතිපූර්ණය කිරීමේ අපේක්ෂාවෙන් කරන ලද්දක් බවට බැලූ බැල්මට පෙනී ගියද පහත සඳහන් කරුණු හේතුවෙන් මෙම ව්‍යාපෘතියට දරන ලද වියදම් සංස්ථාව විසින්ම දරා ගැනීම මිස ඉහත 04 ඡේදයේ නම සඳහන් පදනම විසින් දැරීමේ හෝ ප්‍රතිපූර්ණය කිරීමේ පසුබිමක් නොතිබූ බව නිරීක්ෂණය විය.

7.1.1 මෙම ව්‍යාපෘතියට අදාළව කිසිදු ලිඛිත ගිවිසුමකට/එකඟතාවයකට එළඹීමක් සංස්ථාව හා පදනම අතර නොතිබූ බව විගණන විමසුමකට (ඇමුණුම IV) පිළිතුරු දෙමින් සංස්ථාව විසින් ලිඛිතව තහවුරු කර තිබීම (ඇමුණුම V).

7.1.2 අදාළ පදනම පූර්ව වශයෙන් මෙම ව්‍යාපෘතියට අදාළව සංස්ථාව සමඟ කිසිදු ලිපි හුවමාරුවක් කරගත් බවට සාක්ෂි නොතිබීම.

7.1.3 සංස්ථාවේ මෙම ව්‍යාපෘතියට අදාළ අධ්‍යක්ෂ මණ්ඩල පත්‍රිකා (ඇමුණුම VI) වලට අනුව මෙම ව්‍යාපෘතිය ආරක්ෂක අමාත්‍යාංශයේ ලේකම්ගේ අනුදැනුම

ඇතිව සංස්ථාව විසින් කරනු ලැබ තිබීම සහ සංස්ථාව විසින් මෙම ව්‍යාපෘතියට දායකත්වය දැක්වීමට යෝජනා කර තිබීම.

7.1.4 මෙම ව්‍යාපෘතිය යම් පදනමක් හෝ සේවාවලාභියෙක් විසින් සංස්ථාව ඉදිකිරීම කොන්ත්‍රාත්කරුවකු ලෙස සලකා සංස්ථාව වෙතින් කරගන්නේ නම් (ඇමුණුම VI) හි සඳහන් පරිදි අමාත්‍යාංශ ලේකම්ගේ මහපෙන්වීම් තිබිය නොහැකිවීම.

7.1.5 මෙම ව්‍යාපෘතියට අදාළ පිරිවැය සංස්ථාවේ වියදමක් ලෙස 2014 වර්ෂය සඳහා වූ සංස්ථාවේ විගණිත මූල්‍ය ප්‍රකාශන තුළ විවිධ ව්‍යාපෘති යටතේ “මැදමුලන වීරකැටිය ව්‍යාපෘතිය” ලෙස ඇතුළත් කර තිබීම (ඇමුණුම VII) සහ එම මුදල ලැබියයුතු මුදලක් (වත්කමක්) ලෙස 2017 වර්ෂය නිමවන තෙක්ම ගිණුම්ගත කර නොතිබීම.

7.1.6 මෙම ව්‍යාපෘතියට අදාළ ඉදිකිරීම් කටයුතු ශ්‍රී ලංකා නාවික හමුදාවේදී සෘජු මැදිහත්වීමෙන් කර ඇති අතර ඒ සඳහා සංස්ථාව විසින් සකස් කළ රු.33,944,741.60 ක මූලික ඇස්තමේන්තුවක් (BOQ) තිබුණද එය අදාළ පදනම වෙත ඉදිරිපත් කර එයට එකඟතාවය ලබාගත් බවට කිසිදු සාක්ෂියක් නොතිබීම (ඇමුණුම VIII).

7.1.7 අනතුරුව ඉහත සඳහන් ඇස්තමේන්තුගත මුදල ඉක්මවා සත්‍ය වියදම (බදු සහ පොලී ද ඇතුළත්ව) රු.81,313,374.14 දක්වා වැඩිවුවද (ඇමුණුම I) ඒ කිසිවක් සඳහා සහ ව්‍යාපෘති ව්‍යුහයේ සැලසුම්වල සිදුවූ වෙනස්කම් සඳහා පදනමේ එකඟතාවය ලබා ගැනීමක් සිදුවූ බවට සාක්ෂි නොවීම (ඇමුණුම IX).

7.1.8 2014 නොවැම්බර් 06 දින විවෘත කර තිබූ මෙම ව්‍යාපෘතිය පිළිබඳව විගණන පරීක්ෂණ ආරම්භ කර ඇති බවට ජනමාධ්‍ය මගින් වාර්තා කර තිබුණි (ඇමුණුම X). ඉන් අනතුරුව 2015 අගෝස්තු 04 දින එනම් ව්‍යාපෘතියේ ඉදිකිරීම් කටයුතු ආරම්භ කර සහ ව්‍යාපෘතිය විවෘත කර පිළිවෙලින් මාස 18 කට සහ මාස 09 කට පසුව අදාළ පදනම විසින් මෙම ව්‍යාපෘතියට අදාළ ගෙවීම් කිරීම සඳහා බිල්පත් ඉදිරිපත් කරන ලෙස සංස්ථාවෙන් ඉල්ලා සිටීම (ඇමුණුම XI).

7.1.9 ඉහත ඡේදයේ සඳහන් ලිපිය (ඇමුණුම XI) මගින්ම අදාළ ව්‍යාපෘතිය නිමකර තම පදනම වෙත භාරදෙන ලෙස ඉල්ලා තිබුණද එයට මාස 09 කට පමණ පෙර පදනමේ උපසභාපති ධූරය දරන ජනාධිපතිවරයා විසින් ව්‍යාපෘතිය

විවෘත කර තිබීම (ඇමුණුම XII) හා මෙම ව්‍යාපෘතියේ ඉදිකිරීම් නිමකර 2015 ජනවාරි 10 දින (ඇමුණුම XIII) පදනම වෙත භාරදී තිබීම.

7.1.10 ඉහත viii ඡේදයේ සඳහන් ලිපිය සංස්ථාවට ලැබෙන තෙක් සංස්ථාව විසින් අදාළ පදනමෙන් හෝ කිසිදු පාර්ශවයකින් මෙම මුදල් ප්‍රතිපූර්ණය සඳහා ඉල්ලා තිබූ බවට කිසිදු සාක්ෂියක් විගණනයට ඉදිරිපත් නොකිරීම.

7.1.11 තමන් වෙත ව්‍යාපෘතියට අදාළ බිල්පත එවන ලෙස 2015 අගෝස්තු 04 දින පදනම විසින් සංස්ථාවට දැනුම් දෙන අවස්ථාව වනවිට ද සංස්ථාව විසින් මෙම ව්‍යාපෘතියට අදාළ බිල්පත් සකස් කර නොතිබීම සහ එම තත්ත්වය හේතුවෙන් අවසන් බිල්පත පසුව ඉදිරිපත් කරනු ලබන බව දන්වා රු.මිලියන 25 ක අත්තිකාරමක් ගෙවන ලෙස පදනම වෙත දන්වා තිබීම (ඇමුණුම XIV).

7.1.12 සේවලාභියකු විසින් කොන්ත්‍රාත්කරුවකුට ගෙවීම් කිරීමේදී එම මුදල් අදාළ කොන්ත්‍රාත්කරුගේ දැනුම්දීම පරිදි කොන්ත්‍රාත්කරුගේ කාර්යාලයට විධිමත් පරිදි ලබාදීම පිළිගත් සම්ප්‍රදාය වුවද සංස්ථාවේ බැංකු ගිණුමට හඳුනා නොගත් පුද්ගලයකු විසින් රු.මිලියන 25 ක මුදලක් 2015 අගෝස්තු 31 දින බැරකර ඇති බව සංස්ථාවේ නියෝජ්‍ය සාමාන්‍යාධිකාරී (මුදල්) විසින් සංස්ථාවේ බැංකු ගිණුම් පරීක්ෂාවේදී අනාවරණය කර ගන්නා තෙක් අදාළ මුදල් ලැබීම පිළිබඳව සංස්ථාව දැනුවත්ව නොතිබීම (ඇමුණුම XV).

7.1.13 මෙම තත්ත්වය තුළ පදනම විසින් එවන ලද ඉහත viii ඡේදයේ සඳහන් ලිපිය හා පදනම වෙත යවන ලද xi ඡේදයේ සඳහන් ලිපිය සත්‍ය ලෙසම ඒවායේ සඳහන් දිනයන්හිදී නිකුත් වූ ඒවාද යනවග ප්‍රශ්නගතවීම. එනම් ඉහත xii ඡේදයෙහි සඳහන් 2015 අගෝස්තු 31 දින සිදුකර ඇති මුදල් බැර කිරීමට ගැලපෙන පරිදි (ගිවිසුම් නීතිය අදාළ කරගැනීමේ වේතනාවෙන්) සකසන ලද්දේද යන තර්කය බැහැර කළනොහැකිවීම.

7.1.14 මෙම ව්‍යාපෘතියට වැයවූ මුදල්, වෙනත් බාහිර පාර්ශවයන්ගෙන් (පරිත්‍යාගශීලීන්ගෙන්) අයකර ගැනීමේ හැකියාව පිළිබඳ සංස්ථාව විසින් අවධානය යොමු කර තිබූ අතර (ඇමුණුම XVI) පදනම විසින් ව්‍යාපෘතියට වැය වන මුදල ලබාදීමට එකඟවී තිබුණේ නම් එවැනි අවශ්‍යතාවයක් ඇති නොවීම.

7.1.15 මෙම අවධිමත් වැය පිළිබඳව විගණන විමසුම් සිදුවන තෙක් අදාළ ව්‍යාපෘතියට වැයකර ඇති මුදල්, පදනමෙන් අයකර ගැනීම පිළිබඳ කාලීන පියවර සංස්ථාව විසින් ගෙන නොතිබීම.

7.1.16 සංස්ථාව කොන්ත්‍රාත්කරුවකු ලෙස බාහිර පාර්ශවයන්ගේ ඉදිකිරීම් කොන්ත්‍රාත් සිදු කිරීමේදී පූර්ව වශයෙන් වැඩ පූර්ව අත්තිකාරම් ලෙස කොන්ත්‍රාත් වටිනාකමින් 20% ක මුදලක් ලබා ගත්තද මෙම ව්‍යාපෘතියට අදාළව එලෙස කිසිදු අත්තිකාරමක් අදාළ පදනමෙන් ලබාගෙන නොතිබීම.

7.1.17 මෙම ව්‍යාපෘතියේ ඉදිකිරීම් නිමා කිරීමෙන් අනතුරුව එහි සහ එම පරිශ්‍රයේ නඩත්තු කටයුතු ශ්‍රී ලංකා නාවික හමුදාවට පැවරීමට ද සංස්ථාව විසින් සැලසුම් කර (ඇමුණුම XVII) තිබූ අතර මෙම ව්‍යාපෘතිය මුදල් ප්‍රතිපූර්ණය කර ගැනීමේ පදනම මත ඉදිකරන ලද්දක් නම් එවැනි අවශ්‍යතාවයක් තිබිය නොහැකි වීම.

7.2 මෙම ව්‍යාපෘතිය නිමවීමෙන් පසුව සිදුකළ විගණන පරීක්ෂාවකදී, සංස්ථාව විසින් වීරකැටිය ව්‍යාපෘතිය ලෙස හඳුන්වා ක්‍රියාත්මක කර ගිණුම්ගත කර ඇත්තේ ආරක්ෂක හා නාගරික සංවර්ධන අමාත්‍යාංශයේ ලේකම්වරයාගේ පියා සහ මව ජීවත්ව සිටි කාලයේදී එම දෙපල විසින් පරිහරණය කරන ලද අයිතම ඇතුළත් අනුස්මරණ කොතුකාගාරයක් සහිත ස්මාරකයක් සැකසීම බවත් එය ලේකම්වරයාගේ පියාගේ 47 වන අනුස්මරණ දිනයේදී විවෘත කර ඇති බවත් අනාවරණය විය.

7.3 මෙම ඉදිකිරීම් කාර්යය සංස්ථාව විසින් කිසිදු ප්‍රසම්පාදන ක්‍රියාවලියකින් තොරව ශ්‍රී ලංකා නාවික හමුදාවට පවරා තිබුණි (ඇමුණුම VI).

7.4 මෙම ඉදිකිරීම් සඳහා අධ්‍යක්ෂ මණ්ඩල අනුමතියකින්ද තොරව සංස්ථා සභාපති විසින් 2014 පෙබරවාරි 13 දින රු.මිලියන 10 ක පළමු අත්තිකාරම ශ්‍රී ලංකා නාවික හමුදාව වෙත ලබාදී තිබුණි. අනතුරුව තවත් රු.මිලියන 15 ක අත්තිකාරමක් නාවික හමුදාවට ගෙවා තිබුණද වසර තුනක පමණ කාලයක් ගතවී තිබියදී ද එම අත්තිකාරමෙන් රු.1,297,909 ක් (ඇමුණුම XVI) පියවා නොතිබුණි.

7.5 මෙම ව්‍යාපෘතිය සඳහා ශ්‍රී ලංකා නාවික හමුදාවේ ශ්‍රම දායකත්වය ලබාදී තිබූ අතර හදිසි ආපදා තත්ත්වයක් හෝ ජාතික අවශ්‍යතාවයක් සේ සැලකිය නොහැකි පෞද්ගලික කාර්යයක් සඳහා රජයේ හමුදාවක ශ්‍රම දායකත්වය මෙලෙස නිල වශයෙන් ලබාදීම ප්‍රශ්නගත විය.

7.6 ව්‍යාපෘතියේ ඉදිකිරීම් තුළ අන්තර්ගත ජල පොකුණ නිර්මාණය කිරීමද කිසිදු ප්‍රසම්පාදන පටිපාටියකින් තොරව පෞද්ගලික සමාගමක් වෙත ලබාදී තිබූ අතර එම කාර්යය නිමකර සමාගම විසින් ඉදිරිපත් කර තිබූ බිල්පත්‍රවලට අනුව එම පිරිවැය

රු.6,828,800 ක් විය. එම පොකුණ තුළට රු.1,000,000 ක වියදමින් සුරතල් මසුන් යොදා තිබූ බවද එමඟින් අනාවරණය විය.

7.7 අදාළ ස්මාරක පරිශ්‍රය සඳහා සුර්යබල විදුලි පහන් ආදිය සවි කිරීමේ කොන්ත්‍රාත්තුව ද එලෙසම ප්‍රසම්පාදන ක්‍රියාවලියකින් තොරව සමාගමේ පරිපාලිත සමාගමක් වෙතින් ඉටුකරවා තිබූ අතර එහි පිරිවැය රු.5,372,071 ක් විය.

7.8 තවද ආරක්ෂක හා නාගරික සංවර්ධන අමාත්‍යාංශය යටතේ පවතින නාගරික සංවර්ධන අධිකාරියට අයත් රු. 4,125,000 ක් වටිනා ඔපට්ටම් කළ කළු ගල් 15,000 ක්ද මෙම ව්‍යාපෘතිය සඳහා නොමිලේ යොදවා තිබූ බවද නිරීක්ෂණය විය.

7.9 2014 දෙසැම්බර් 31 දිනෙන් අවසන් වර්ෂය සඳහා වූ සංස්ථාවේ විගණිත මූල්‍ය ප්‍රකාශනවලට අනුව එදිනට මෙම ව්‍යාපෘතිය සඳහා වැයකර තිබූ මුදල රු.61,710,097 ක් විය. එසේ වුවද ඉහත 04 ඡේදයේ දැක්වෙන පරිදි අදාළ සියළුම වියදම්, බදු මුදල් සහ නොගෙවූ ශේෂයට පොලී වටිනාකමක් ද ගණනය කළ පසුව මෙම ව්‍යාපෘතිය වෙනුවෙන් අයවිය යුතු මුළු මුදල රු.81,313,374 ක් බවත් ඉහත 7.(අ) xii සඳහන් රු.25,000,000 හා 2017 ජූලි මස 20 වන දින පදනමෙන් ලද රු.8,944,741.60 ක් අඩුකළ විට තවදුරටත් ලැබියයුතු මුදල රු.47,368,632.54 ක් බවත් නිරීක්ෂණය විය.

7.10 කෙසේ වෙතත්, හම්බන්තොට දිස්ත්‍රික්කයේ තංගල්ල කොට්ඨාශයේ උතුරු ගිරුවාපත්තුවේ පිහිටි වීරකැටිය මැදමුලන ටී.පී 288410 දරණ අක්කර 11 රූට 03 පර්චස් 08 කින් යුත් පල්ලන්තරගේ වත්ත ඉඩමෙහි 2014 වර්ෂයේ ඉදි කරන ලද කෞතුකාගාරයේ සහ ස්මාරකයේ ඉදිකිරීම් වටිනාකම රු.33,759,000 ක් ලෙස රජයේ ප්‍රධාන තක්සේරුකරු විසින් 2017 ජූලි 07 දින තක්සේරුවක් ලබාදී තිබුනද සංස්ථාවේ මෙවැනි වෙනත් බාහිර ඉදිකිරීම් සඳහා එවැනි තක්සේරු ලබා ගෙන නොමැති හෙයින් සංස්ථාවේ ව්‍යාපෘති පිරිවැයකරණයෙහි සාධාරණත්වය ඇගයිය නොහැකි විය.

7.11 තවද සංස්ථාව විසින් පදනමෙන් ප්‍රතිපූර්ණය කරගත හැක්කේ රජයේ තක්සේරුකරුගේ තක්සේරුව නම් එම තක්සේරු වටිනාකම ඉක්මවා වැය කර ඇති මුදලද මොනයම් හෝ පාර්ශ්වයකගෙන් රජයට අයවිය යුතු බවද නිරීක්ෂණය විය.

7.12 මෙම ඉදිකිරීම් සඳහා සංස්ථාව අරමුදල් සැපයීම 2003 ජුනි 02 දිනැති අංක PED/12 දරණ රාජ්‍ය ව්‍යාපාර චක්‍රලේඛයේ ඡේද අංක 3.1,3.3,3.5,8.3,8.3.7 සහ 8.3.8 හි සඳහන් විධිවිධානයන්ට සහ අවශ්‍යතාවයන්ට පටහැනි බවද නිරීක්ෂණය විය. (ඇමුණුම XVIII)

7.13 ඒ අනුව ආරක්ෂක හා නාගරික සංවර්ධන අමාත්‍යාංශයේ ලේකම්වරයාගේ අමාත්‍යාංශයේ අධීක්ෂණයට ලක්වන ශ්‍රී ලංකා ඉඩම් ගොඩකිරීමේ හා සංවර්ධනය කිරීමේ සංස්ථාවේ අරමුදල් මෙම ව්‍යාපෘතිය සඳහා යෙදවීම පිළිවෙළින් පහත දැක්වෙන සංස්ථාවේ “දැක්ම” සහ “මෙහෙවර”ට අනුව මෙම ඉදිකිරීම් ක්‍රියාවලිය මුළුමණින්ම සංස්ථාවේ අරමුණුවලට පටහැනි බව නිරීක්ෂණය විය.

“දැක්ම”

ගංවතුරින් තොර පරිසර හිතකාමී පරිසරයක් සහ දූෂණයෙන් තොර ජලාශ ඇතිකිරීමේ සහ කළමනාකරණය කිරීමේ ප්‍රමුඛයා වීම.

“මෙහෙවර”

පරිසර හිතකාමී වටපිටාවක් ඇති කිරීම තුළින් ජනතාවගේ ජීවන තත්ත්වයන් වැඩිදියුණු කිරීම සඳහා ඉහළ අභිප්‍රේරණයක් සහිත කාර්යක්ෂම කාර්ය මණ්ඩලයක් මගින් වැසි ජල අපවහනය, තෙත් බිම් කළමනාකරණය සහ යටිතල පහසුකම් සංවර්ධනය සඳහා ඉංජිනේරු සේවා සැපයීම.

7.14 තවද 2006 අංක 35 දරන ශ්‍රී ලංකා ඉඩම් ගොඩකිරීමේ හා සංවර්ධනය කිරීමේ සංස්ථා (සංශෝධන) පනතට අනුව සංස්ථාව විසින් ඉටුකල යුතු කාර්යයන් ඉටුකිරීමට ප්‍රමාණවත් මූල්‍ය ප්‍රතිපාදන නොමැතිවීම හේතුවෙන් රු.592,791,667 ක් වූ සයමාසික වාරික 24 කින් ආපසු ගෙවීමට එකඟව මහාභාණ්ඩාගාරයටද විශාල වැය බරක් ඇතිවන පරිදි රාජ්‍ය බැංකුවකින් රු. මිලියන 14,277 ක ණය මුදලක් ලබාගැනීමට ගිවිසුම් අත්සන් කර ඇති (ඇමුණුම XIX) රාජ්‍ය සංස්ථාවක පාලන අධිකාරිය විසින් මෙලෙස තම සීමිත සම්පත් සිය අරමුණු ගත කාර්යයන්ගෙන් බැහැර කාර්යයන්ට යොදවා තිබීම බරපතල ලෙස සිය වගකීම් පැහැර හැරීමක් ලෙස නිරීක්ෂණය විය.

7.15 ශ්‍රී ලංකා ප්‍රජාතාන්ත්‍රික සමාජවාදී ජනරජයේ මුදල් රෙගුලාසි සංග්‍රහයේ 124 (ඇමුණුම XX) රෙගුලාසිය අනුව සිය අමාත්‍යාංශයේ මුදල් කටයුතු භාණ්ඩාගාරයේ විධානයන්ට යටත්ව අධීක්ෂණය කිරීමේ වගකීම දරනු ලබන ප්‍රධාන ගණන්දීමේ නිලධාරී ලෙස, මුදල් අමාත්‍යවරයා විසින් රාජ්‍ය ආරක්ෂක හා නාගරික සංවර්ධන අමාත්‍යාංශ ලේකම්වරයාට පත්කර තිබීම හා සියළුම ලැබීම් හා ගෙවීම් පිළිබඳව පාර්ලිමේන්තුවට උත්තරදීම මුදල් අමාත්‍යවරයාගේ යුතුකමක් ව තිබියදීද සංස්ථාවේ සභාපතිවරයා මෙලෙස සංස්ථාවේ අරමුදල් යොදවා ඇති බව නිරීක්ෂණය විය.

08. නිර්දේශ

- 8.1 ශ්‍රී ලංකා ඉඩම් ගොඩකිරීමේ හා සංවර්ධනය කිරීමේ සංස්ථාව විසින් සිදු කරනු ලබන සියළුම බාහිර ඉදිකිරීම් කටයුතු විධිමත් ලෙස ගිවිසුම් ගතව සහ නිශ්චිත අනුමත සම්මත ක්‍රමවේදයන් අනුව කළ යුතු බව නිර්දේශ කරනු ලැබේ.
- 8.2 සංස්ථාව වෙත යම් බාහිර පාර්ශ්වයකගෙන් අයවිය යුතුයැයි සැලකෙන සියලු වටිනාකම් සංස්ථාවේ මූල්‍ය ප්‍රකාශන වලින් අනාවරණය කිරීමට නොපමාව පියවර ගත යුතු බව නිර්දේශ කරනු ලැබේ.
- 8.3 මෙවැනි අවිධිමත් ක්‍රියාවන් වැලැක්වෙන අයුරින් සුදුසු පාලන ක්‍රම බලාත්මක කළ යුතු අතර මහා භාණ්ඩාගාරයේ සුපරීක්ෂණය මැනවින් පවත්වා ගත යුතු බව නිර්දේශ කරනු ලැබේ.
- 8.4 සංස්ථාව විසින් රජයේ ආයතන වෙනුවෙන් සහ වෙනත් බාහිර පාර්ශ්ව වෙනුවෙන් කර ඇති වෙනත් ඉදිකිරීම් නියැදියක් තෝරා ගෙන ඒ සඳහාද ද රජයේ තක්සේරුකරුගේ තක්සේරුව හා සංස්ථාව විසින් ගිණුම් ගතකර ඇති පිරිවැය සසඳා සංස්ථාවේ පිරිවැයකරනයේ නිවැරදි භාවය පරීක්ෂා කළ යුතු බව නිර්දේශ කරනු ලැබේ.
- 8.5 මෙම ඉදිකිරීම් සඳහා ශ්‍රී ලංකා නාවික හමුදාව වෙත ලබාදී තිබූ අත්තිකාරම් මුදලින් මෙතෙක් නොපියවා ඇති අත්තිකාරම් මුදල නොපමාව පියවා ගතයුතු අතර එම ප්‍රමාදයට වගකිව යුතු නිලධාරීන්ට එරෙහිව විනය පියවර ගත යුතු බව නිර්දේශ කරනු ලැබේ.

09. නිගමන

- 9.1 මුදල් ගෙවීම හෝ මුදල් ප්‍රතිපූර්ණය කිරීම පිළිබඳ කිසිදු ලිඛිත හෝ වාචික ගිවිසුම් ගතවීමකින් තොරව රජයේ මුදල් වැයකරමින් ඉදිකර රජයේ වියදමක් ලෙස සංස්ථාවේ මූල්‍ය ප්‍රකාශනවල ගිණුම් ගතකර තිබූ මෙම ඉදිකිරීම් ක්‍රියාවලිය 1982 අංක 12 දරන පොදු දේපල පනත ඇතුලු අදාළ නීති රීති හා රෙගුලාසි වලට පටහැනි ක්‍රියාවලියක් බව නිගමනය කරමි.
- 9.2 මෙලෙස රාජ්‍ය සම්පත් රජයේ නිලධාරීන්ගේ අවධානය හා මහපෙන්වීම් අනුව නිත්‍ය ලෙස හෝ තාවකාලිකව පෞද්ගලික අභිමතාර්ථයක් වෙනුවෙන් යෙදවීම රජයේ සම්පත් අයථා පරිහරනයේ යෙදවීමක් සේ සලකා විධිමත් නෛතික ක්‍රියාවලියක් මගින් රජයට අයවිය යුතු සියළුම වටිනාකම් අයකර ගත යුතුද යන්න පිළිබඳව අවධානය යොමු කළ යුතු බව නිගමනය කරමි.

- 9.3 ඉදිරියේදී මෙලෙස රාජ්‍ය සම්පත් අතිශය පෞද්ගලික කරුණු වෙනුවෙන් යොදවා ගැනීම මුළුමනින්ම පාලනය වනු වස් මෙම අවිධිමත් ක්‍රියාවලියේ යෙදුණු සහ ඒ සඳහා අනුබල දුන් සියළුම බලධාරීන්ට හා නිලධාරීන්ට එරෙහිව සුදුසු පරිදි විනය හා නෛතික පියවර ගත යුතු බව නිගමනය කරමි.
- 9.4 අතිශය පෞද්ගලික ඉදිකිරීමක් වූ මෙම ව්‍යාපෘතිය සඳහා ශ්‍රී ලංකා නාවික හමුදාවේ ශ්‍රම ආයතනවල ලබාදීමට තීරණය කල නිලධාරීන්ට ඒ සඳහා වූ අධිකාර බලයක් තිබුණේද යන්න පිළිබඳවද වැඩිදුර විමර්ශනයක් කල යුතු බව නිගමනය කරමි.
- 9.5 ශ්‍රී ලංකා ප්‍රජාතන්ත්‍රවාදී සමාජවාදී ජනරජයේ මුදල් රෙගුලාසි සංග්‍රහයේ 124 රෙගුලාසියෙහි සඳහන් “සියලුම ලැබීම් හා ගෙවීම් පිළිබඳව පාර්ලිමේන්තුවට උත්තර දීම මුදල් අමාත්‍යවරයාගේ යුතුකම වන්නේය” යන්නද නොසලකා සංස්ථාවේ සභාපති ඇතුලු බලධාරීන් විසින් කර ඇති මෙවැනි කටයුතුද රට තුළ මූල්‍ය විනය පිරිහීමට ප්‍රබල ලෙස බලබැම් ඇති කරන හෙයින් මෙම අවිධිමත් ක්‍රියාවලියට වගකිව යුතු පාර්ශවයන් වෙතින් මෙම සිද්ධියට අදාලව පාර්ලිමේන්තුව වෙත උත්තර ලබා ගත යුතු බව නිගමනය කරමි.



එච්.එම්.ගාමිණි විජේසිංහ

විගණකාධිපති

2018 පෙබරවාරි 06 දින

MINISTRY OF URBAN DEVELOPMENT, WATER SUPPLY & DRAINAGE
Sri Lanka Land Reclamation & Development Corporation



P.O. Box 56, No. 03, Sri Jayawardenepura Mawatha,
Wellikada, Rajapitiya.

Our Ref: RD/PROJ/336

Your Ref:

28th August, 2015.

The Secretary
Rajapaksha Memorial Educational,
Cultural and Social Services Foundation,
Medamulana,
Weeraketiya.

Dear Sir,

Design & Construction of D.A. Rajapaksha Memorial and Museum at Medamulana

This has refers to your letter dated 4th August, 2015.

We are sending herewith the final bill for the above project as requested.

Thanking you,

Yours faithfully,

Eng. Srimathi Senadheera

General Manager

Sri Lanka Land Reclamation & Development Corporation.

cc - JGA R & S

(1)

54

SRI LANKA LAND RECLAMATION AND DEVELOPMENT CORPORATION

Bill Summary

Date :- 27/08/2015

DA RAJAPAKSA MEMORIAL CENTRE AT MEDAMULANA

Material Cost

Contract Payment

S/806/14	C.S.P.Abésinghe (Pokumumulla Gardens)	129,500.00	
S/861/14	C.S.P.Abesinghe (Pokumumulla Gardens)	449,730.00	
1/633/14	Watawala Plants	1,236,982.71	
1/633/14	Samith Randinu	96,600.00	
1/641/14	K Anushka Neranjan	232,819.77	
1/641/14	R&D Greenary Services	7,800.00	
	Black Stone Enginerring	3,373,410.00	
	Redeco-Solar power Light-Annexture viii	585,424.00	6,112,266.48
	Devapriya Supplies		

Voucher No

PK14004319	Black Stone Enginerring	2,262,400.00	
PK14004425	Black Stone Enginerring	1,000,000.00	
PK14000776	Commander of Navy	10,000,000.00	
PK14001904	Commander of Navy	15,000,000.00	
		121,600.00	
PK14004632	Techno Aluminum	32,285.00	28,416,285.00
PK14004765	S M Drapers		

Trade Payments

Annexture i	11,982,141.28	
Annexture ii	1,618,375.53	
Annexture iii - Stock items purchased through special advancees	101,503.00	
Annexture iv - Stock items purchased through petty cash	371,216.40	
Annexture v	78,160.00	
Annexture vi	549,140.30	14,700,536.51

Less Return

Annexture vii	(1,458,634.28)	(1,458,634.28)
---------------	----------------	----------------

Total of material

47,770,453.71

Subsistance

365,337.50	
714,199.95	
78,226.00	
200,952.30	
15,679,672.00	<u>17,038,387.75</u>

h
al Advance
ine Cost with Fuel - Annexure ix

Sub Total 01

64,808,841.46

Interest Rate - (7.33% of sub total 01)

4,750,488.08

Administrative Cost - (5% of sub total 01)

3,240,442.07

Sub Total 02

72,799,771.61

Add: Design Charges - Annexure x

455,520.41

Grand Total

73,255,292.02

Add: VAT - 11% (Reg. No.409010563 7000)

8,058,082.12

Total Amount Including VAT

81,313,374.14

[Signature]

DGM (R & D)

[Signature]

DGM (D & R)



ජාතික අනුස්මරණ අධ්‍යාපනික, සංස්කෘතික සහ සමාජ සේවා පදනම RAJAPAKSA MEMORIAL EDUCATIONAL, CULTURAL AND SOCIAL SERVICES FOUNDATION

විනය : මැදමුලාන, වීරකැටිය
Address : Medamulana, Weeraketiya.

දුරකථන : 047-2257030 ෆැක්ස් : 047-2246234
Telephone : 047-2257030 Fax : 047-2246234

RESEARCH & DESIGN
DIVISION
16 SEP 2015
S.L.L.R.D.C

14th September 2015.

Chairman / General Manager,
S.L.L.R.D.C,
Rajagiriya.

RECEIVED
17 SEP 2015
Sri Lanka Land Reclamation &
Development Corporation

Dear Sir/ Madam,

CONSTRUCTION OF PROPOSED D.A.RAJAPAKSHA MEMORIAL AT MEDAMULANA

This has reference to your previous correspondence regarding the above subject matter.

We shall be much appreciated if you could kindly submit us detailed final bill and final BOQ along with specifications, structural, architectural & MEP drawings and bill certifications and the final account in order for us to ascertain the actual cost incurred for the said project.

Furthermore, we would like to refresh your memory that you have conveyed to us that the S.L.L.R.D.C. Board of Directors has approved the estimated BOQ and cost for this job was amounting to Rs. 27.552 million (excluding contingencies and taxes).

Your early response for this matter is greatly appreciated.

Thanking You,
Yours Faithfully,

*Adalam (C&A)
DAM (R&D)
DAM (D&R)*

10/03
Secretary,

D.A. Rajapaksa - Memorial Trust Fund.

SECRETARY
RAJAPAKSA MEMORIAL
EDUCATIONAL, CULTURAL &
SOCIAL SERVICE FOUNDATION

*Construction
plans to
prepare
submissions!*

Copies

- ① Mr. Erera - to prepare final BOQ
- ② Mr. Surindie - to submit

Attn: Mr. Sanath

Annex III

Jayaratne Associates

Attorneys-at-Law, Solicitors & Notaries Public

ELO
pls. discuss
[Signature]

No.165, Kirula Road,
Colombo - 05.
Sri Lanka.
Tel/Fax :+94 11-2502870
Email :jcaass@sif.lk

Legal Division
10
05 JUL 2016
11.45 AM
S.L.L.R.D.C.

REGISTERED POST

Without Prejudice

1st June 2016

Chamal Rajapakse, Esqr,
The Chairman,
Rajapakse Memorial Educational Cultural
and Social Services Foundation,
Medamulana,
Weeraketiya.

RECEIVED
Chairman's Office
48
04 JUL 2016
R 8948
S. L. L. R. & D. C.

Dear sir,

**LETTER OF DEMAND FOR A SUM OF Rs.56,313,374/14 BEING THE
BALANCE PAYMENT DUE FOR DESIGN & CONSTRUCTION OF
D.A.RAJAPAKSA MEMORIAL AND MUSEUM AT MEDAMULANA
WEERAKETIYA.**

We are instructed by our Client 'Sri Lanka Land Reclamation & Development Corporation'-SLLRDC(a Corporation duly established in terms of Section 5 of Act No.15 of 1968 as amended by Act No 52 of 1982) of No.3, Sri Jayawardenapura Mawatha, Welikada, Rajagiriya to demand of you, the 'Rajapakse Memorial ,Educational Cultural and Social Services Foundation' -RMECSSF(a Foundation duly incorporated in terms of Sections 1 &2 of Act No.23 of 1998) a sum of **Rupees Fifty Six Million Three Hundred and Thirteen Thousand Three Hundred and Seventy Four & Cents Fourteen(Rs. 56,313,374/14)** being the balance payment due from you for design & construction of D.A.Rajapaksa Memorial and Museum at Medamulana ,Weeraketiya, as detailed below upon the Final Bill dated 27.08.2015 provided to you by my said Client on 28.08.2015(a photocopy of which is herewith annexed as marked 'X' containing pages1-18 with payment details & 7 annexures in support of the said Final Bill) to be paid to our said Client on or before the **Fifteenth(15th) day of July,2016** and on your failure to do so, we have further instructions to institute legal proceedings against you, the 'Rajapakse Memorial ,Educational Cultural and Social Services Foundation' for the recovery of the said sum of Rs. 56,313,374/14 together with the interest at a rate of Fifteen Per centum(15%) per annum from 27.08.2015, till the date of final payment with the cost of litigation.

Contd...page(2)-See over leaf.....

M.C.Jayaratne, LL.B., LL.M, Attorney-at-Law & Solicitor. (UK)

Assistants: T.C.Weerasinghe, B.A., Attorney-at-Law & Notary Public, Shobha Adikari, LLB, Attorney-at-Law & Notary Public, M.D.J.Bandara, LLB & Attorney-at-Law & Notary Public and Nianthi Abeyratne, Attorney-at-Law

Jayaratne Associates

Attorneys-at-Law, Solicitors & Notaries Public

No.165, Kirula Road,
Colombo - 05,
Sri Lanka.
Tel/Fax :+94 11-2502870
Email :jcass@slf.lk

- 2 -

Details of the balance payment, ie:

Total amount as per the final Bill dated 27.08.2015 = Rs; 81,313,374.14
Less: a part payment made by the Foundation as
Per Peoples' Bank Cheque No.023216-31.08.2015 = Rs; 25,000,000.00
Balance due =Rs; **56,313,374.14**
=====

Further, our Client reserves its right to claim newly imposed VAT upon the said sum of Rs. 81,313,374/14, if the need arises.

We hope that your Honourable Foundation will promptly honour the said demand with no time.

The cost of this Letter of Demand is Rs; 22,500/-

Yours faithfully,



"JAYARATNE ASSOCIATES"
Attorneys-at-Law, Solicitors & Notaries,
No:165, Kirula Road,
COLOMBO - 05.

M.D.J. Bandara, Attorney-at-Law, Legal Assistant,
JAYARATNE ASSOCIATES,

For and on behalf of 'Sri Lanka Land Reclamation & Development Corporation'

Cc;

- (1) Hon. Mahinda Rajapakse - Vice Chairman- RMECSSF, Medamulana, Weeraketiya :- For information.
- (2) Gotabhaya Rajapakse, Esqr; Council Member-RMECSSF, Medamulana, Weeraketiya:-For information.
- (3) Mr. Lalith Chandradasa-Treasurer-RMECSSF, Medamulana, Weeraketiya:-For information.
- ✓(4) Asela Iddewela, Esqr; The Chairman, SLLRDC :For information as per your letter dated 20.06.2016.

Encl; Final Bill marked 'X'

M.C. Jayaratne, LL.B., LL.M., Attorney-at-Law & Solicitor. (UK)

Assistants: T.C. Weerasinghe, B.A., Attorney-at-Law & Notary Public, Shobha Adikari, LLB, Attorney-at-Law & Notary Public, M.D.J. Bandara, LLB & Attorney-at-Law & Notary Public and Nilanthi Abeyratne, Attorney-at-Law



විගණකාධිපති දෙපාර්තමේන්තුව
கணக்காய்வாளர் தலைமை அபிபதி திணைக்களம்
AUDITOR GENERAL'S DEPARTMENT



විගණන විමසුම - AUDIT QUERY - கணக்காய்வு விசாரணை

විමසුම අංකය
விசாரணை இலக்கம்
Query No..

ඩී03/03/එස්එල් ආර්ඩීසී/2014/වී03

නිකුත් කරන දිනය
வழங்கிய திகதி
Date of issue

2015 සැප්තැම්බර්/14 දින

Addressed to සාමාන්‍යාධිකාරී වෙතටයි அவர்களுக்கு
ශ්‍රී ලංකා ඉඩම් ගොඩකිරීමේ හා සංවර්ධනය කිරීමේ සංස්ථාව


විෂයය
Subject විවිධ ව්‍යාපෘති විගණනය - 2014 (වීරකැටිය ව්‍යාපෘතිය)
விடயம்

මෙය පැහැදිලි කිරීම සඳහා තොරතුරු කැඳවීමක්/විමසීමක් වන අතර විගණන වාර්තාවක් නොවේ.
This is only query calling for information for clarification and not an audit report
இவ்விசாரணை தகவல்களைப் பெற்றுக் கொள்ளவும், பகுப்பாய்வதற்காகவுமே அன்றி
இது ஒரு கணக்காய்வு அறிக்கை அல்ல.

උක්ත ව්‍යාපෘතියේ ඉදිකිරීම් වලට අදාළව සංස්ථාව හෝ රජය විසින් දරන ලද වියදම් ආවරනය වන පරිදි මේ වන විට සංස්ථාව වෙත යම් පාර්ශ්වයකගෙන් කිසියම් මුදලක් ලැබී තිබේනම් එයට අදාළ විස්තර පහත ආකෘතිය පරිදි දින 03 ක් ඇතුළත විගණනයට ලබාදෙන මෙන් කරුණාවෙන් දන්වමි.

- I මෙම ඉදිකිරීමට අදාළව හෝ මුදල් ගෙවීමට අදාළව සංස්ථාව විසින් එම ඉදිකිරීමේ හිමිකාරිත්වය/හාරකාරිත්වය දරන පාර්ශ්වය සමඟ යම් ලිඛිත ගිවිසුමකට /එකඟතාවයකට එළඹ ඇත්නම් එහි පිටපතක්
- II එලෙස ගෙවීමට එකඟ වී ඇති මුදල කොපමණද යන්න
- III මුදල් ගෙවීමට අදාළ එකඟ වූ කාල සටහන කුමක්ද?
- IV සංස්ථාවට අයවිය යුතු ලෙස යම් මුදලක් කිසියම් පාර්ශ්වයක් වෙත සංස්ථාව විසින් ලිඛිතව දන්වා තිබේනම් එම දැනුම් දීමේ පිටපතක්
- V ලද මුදල
- VI මුදල් ලද දිනය
- VII මුදල් ලැබුණේ කාගෙන්ද සහ මුදල් ලැබුණු ආකාරය (බැංකු ගතකිරීම / මුදලින්)
- VIII ගෙවීම්කරු විසින් මුදල බැංකුවට සෘජුවම බැරකර ඇත්නම් එම බැංකුවේ නම, ශාඛාව, ගිණුම් අංකය ආදිය
- IX එලෙස මුදලක් ලැබී ඇත්නම් එයට අදාළව නිකුත් කල රසීඩ් පත්‍රයේ පිටපතක්

02. ඉහත සඳහන් කරුණු වලට අදාළ නිවැරදි හා සහතික කළ තොරතුරු විගණනය වෙත ලබාදීම පිළිබඳව ඔබගේ දැඩි අවධානය යොමු කරවමි.


එස්.එම්.ඩී.එස්.සුදේශ් රෝහිත
විගණන අධිකාරී
සහකාර විගණකාධිපති වෙනුවට

පිටපත් - I ලේකම් - මහනගර සහ බස්නාහිර සංවර්ධන අමාත්‍යාංශය (දැ.ස)
II සභාපති - ශ්‍රී ලංකා ඉඩම් ගොඩකිරීමේ හා සංවර්ධනය කිරීමේ සංස්ථාව (අ.ක.ස)

අංක 306/72 පොල්දූව පාර,
බත්තරමුල්ල, ශ්‍රී ලංකාව

இல. 306/72, பொத்துவ வீதி,
பத்தரமுல்லை இலங்கை

No.306/72, Polduwa Road,
Battaramulla, Sri Lanka

දුරකථනය
தொலைபேசி
Telephone. } 2887028 -34

ෆැක්ස් අංකය
பக்ஸ் இல
Fax No. } 2887223

ඉලෙක්ට්‍රොනික් තැපැල්
#- மெயில்
E-mail. } oaggov@sltnet.lk

නාගරික සංවර්ධන, ජල සම්පාදන හා ජලාපවහන අමාත්‍යාංශය

ශ්‍රී ලංකා ඉඩම් ගොඩනිර්මේ සහ සංවර්ධනය කිරීමේ සංස්ථාව



இலங்கை கர்ணியீட்டல் அபிவிருத்திக் கூட்டுத்தாபணம்

SRI LANKA LAND RECLAMATION AND DEVELOPMENT CORPORATION

න.ප.56, අංක 03, ශ්‍රී ජයවර්ධනපුර මාවත, වෙලිකඩ, රාජගිරිය.
මගේ අංකය:- IA/24/04

த.பெ.56, இல.03 கோட்டே நோட்ட, வெலிக்கடை, ராஜகிரியா

P.O. Box 56, No. 03, Sri Jayawardanepura Mawatha, Welikada, Rajagiriya.

2015.10.02

සහකාර විගණකාධිපති
විගණකාධිපති දෙපාර්තමේන්තුව
අංක. 306/72, පොල්දූව පාර,
බත්තරමුල්ල.

මහත්මයාණෙනි,

විවිධ ව්‍යාපෘති විගණනය - 2014 (විරකූටිය ව්‍යාපෘතිය)

ඉහත කරුණ සම්බන්ධයෙන් ඔබ විසින් යොමු කරන ලද අංක. DE/E/SLLRDC/2014/V03 හා 2015.09.15 දිනැති විගණන විමසුමෙන් විමසා ඇති කරුණු වලට අදාළ පිළිතුරු පහත පරිදිය.

- I නැත.
- II මුදලක් එකඟ වී නොමැත.
- III කාල සටහනක් එකඟ වී නොමැත.
- IV අමුණා ඇත.
- V රුපියල් 25,000,000/-
- VI 2015.08.31 දින
- VII රාජපක්ෂ අනුස්මරණ අධ්‍යාපනික, සංස්කෘතික සහ සමාජ සේවා පදනම මගින් සාපුරාම බැංකු ගත කර ඇත.
- VIII ලංකා බැංකුව, රාජගිරිය ශාඛාවේ ගිණුම් අංක. 3270908
- IX මේ වනතුරු ලද පතක් (Receipt) නිකුත් කර නොමැත. මේ පිළිබඳව අධ්‍යක්ෂ මණ්ඩලයට දැනුම් දී, අධ්‍යක්ෂ මණ්ඩලයේ උපදෙස් පරිදි කටයුතු කරනු ඇත.

මෙයට - විස්වාසී

ඉංජිනේරු ශ්‍රීමති සේනාධිර
සාමාන්‍යාධිකාරී

SRI LANKA LAND RECLAMATION & DEVELOPMENT CORPORATION



Board Paper No. : HDS/ 3714 .
 Purpose/Title: To release a payment of Rs. 10.0 million to Sri Lanka Navy for the Construction of Proposed D A Rajapaksha Memorial at Medamulana .
 Division/Branch : Drainage and Reclamation Division
 Date : 21st February 2014

**1.0 Purpose**

To obtain approval of the Board of Directors to release a payment of Rs. 10.0 million to Sri Lanka Navy for the Construction of Proposed D A Rajapaksha Memorial at Medamulana.

2.0 Background

On the directive given by the Secretary, Ministry of Defence & Urban Development, the Sri Lanka Land Reclamation & Development Corporation was involved in preparation of Drawings and Estimate for the Construction of Proposed D A Rajapaksha Memorial at Medamulana. The estimated cost for this work is Rs. 27,552,550.00 (excluding Contingencies and Taxes), a copy of which is annexed. The manpower will be provided by Sri Lanka Navy,

In this regard Rear Admiral W S Jayasinghe, USP, Director General (Civil Engineering), Sri Lanka Navy, by his letter No. DGCE/DIR/SOUTH/11/2013 dated 27/01/2014 addressed to the Chairman, SLLR&DC (copy attached) has requested to release Rs. 10.0 million based on original estimate prepared by us, in order to procure required materials to get mobilized at site and to commence the work. Accordingly, the Foundation Laying Ceremony was also arranged on 17th February 2014, the SLLR&DC has already released Rs. 10.0 million to Sri Lanka Navy, with the approval of the Chairman, SLLR&DC, until the approval of the Board of Directors is obtained. A copy of the letter approved by the Chairman, to release the payment of Rs. 10.0 million, is attached.

V m

2900
21

3.0 Justification

SLE R&D under the purview of the Ministry of Defence & Urban Development is involved in a considerable quantity of work load for development works. Therefore the Corporation has suggested to give a contribution for the construction of this Memorial, as same as some activities and work force provided by Sri Lanka Navy.

4.0 Approval sought for

Approval of the Board of Directors is hereby sought to release the payment of Rs. 10.0 million to commence the work and to release the balance amount as and when requested by Sri Lanka Navy for the Construction of Proposed D A Rajapaksha Memorial at Medamulana.

Eng. S P Muthumala
Deputy General Manager
(Drainage & Reclamation)

Eng. K Rajapakse
Addl. General Manager

Eng. Srimathi Schadhheera
General Manager

PAID
08 MAY 2014

Recommended by

Archt. Harshan de Silva
Chairman

Sundry Project Cost 2014.12.31

Cerch Banglow N'Diya	2,352,537.81
Palegamburawa	3,771,221.77
Circular Banglow Katharagama	3,312,531.93
Mahamulana West Akumbaya	61,710,096.71
Attorneys Engineering Office	847,526.62
West PARKING Belisatta	20,537.00
Sundry Project	2,585,473.59
Entrance Road Flower Shop	434,661.13
Soil Lab	33,349,693.01
M.I. Of Civil Aviation Battaramulla	310,192.75
Total	96,792,473.34

GENERAL LEDGER

Ledger Folio From 01-01-2014 To 31-12-2014

ACCOUNT CODE : Z1543121 - WEERAKETIVU MATERIAL

Date	Ref.	Narration	Chq No	Debit	Credit	Balance
		B/F Balance				0.0
31-May-2014	J140000201	CONSUMPTION MAY 14		1,500.00		1,500.00
30-Sep-2014	J140000465	CONSUMPTION SEP. 14		588,436.37		588,436.37
31-Oct-2014	JTC1400010	TRADE CREDITORS OCTOBER 14			21,330.00	21,330.00
30-Nov-2014	J140000551	CONSUMPTION NOVEMBER 14		2,218,721.49		
	J140000555	TISSAMAHARAMA RAJAMAHA VIHARAYA		8,595.00		
	J140000572	MATERIAL		8,503,392.56		
	JCCC140011	CONTRACT CREDITORS CONSTRUCTION NOVEMBER 14		153,885.00		
11-Dec-2014	J140000606	CONSUMPTION DEC. 14		923,428.80		10,884,594.05
	J140000754	PAYABLE PROJECT COST		902,295.49		
	J140000755	PAYABLE PROJECT COST		2,517,734.79		
	J140000756	PAYABLE PROJECT COST		312,024.00		
	J140000934	CONTRACT CREDITORS CONSTRUCTION		28,262,400.00		
	JPP14012-1	PRE PAYMENTS DEC 14 SCP1		76,950.00		
	JSC14012-1	SERVICE CONTROL SUP.		2,649,960.00		
	JSC14012-2	THREE		144,900.00		
		C/F Balance				35,789,693.08
				47,285,553.50		47,285,553.50

DGM (D&R) ⁽¹⁾

As discussed with DGM (F) please confirm the total cost urgently

⁽⁴⁾ DGM D&R

⁽⁵⁾ Aham (f)

we have sent a cost report related for this work, with available details from the ~~BSR~~ SK as Engineer.

17 check & confirm this project 19/02/2015

The total cost incurred for madamutana, as per our records is Rs 61,710,096/73 (details attached). Please confirm the total work done on the Madamutana project ~~at~~ urgently to the External Auditors.

^(m) DGM (F) / DGM (D&R) Sub

It is difficult to check this & I requested you to get any more details. It can be taken from a.i. 19/02/2015

CHANDRIKA

2:27:13PM

GENERAL LEDGER

Ledger Folio From 01-01-2014 To 31-12-2014

ACCOUNT CODE : Z1543123 - WEERAKETIYA - LABOUR

Date	Ref.	Narration	Chq No	Debit	Credit	Balance
31-Jul-2014		E/F Balance				0.00
	J140000319	SALARIES JULY 14		81,133.95		
	j140000320	E.P.F. JULY 14		5,304.00		
	J140000321	E.T.F. JULY 14		1,326.00		
						87,763.95
31-Aug-2014						
	J140000382	SALARIES AUGUST 14		84,919.30		
	J140000383	E.P.F. AUGUST 14		5,424.00		
	J140000384	E.T.F. AUGUST 14		1,356.00		
						91,699.30
Sep-2014						
	J140000435	UN CLAIMED MEDICAL BILL AUG.& SEP. 14			6,279.00	
	J140000436	SALARIES SEP. 14		91,774.90		
	J140000437	E.P.F. SEP. 14		5,424.00		
	J140000438	E.T.F. SEP. 14		1,356.00		
	J140000439	MEDICAL BILLS SEP. 14		6,279.00		
	J140000454	MEDICAL REIMBURSEMENT SEP. 14		6,279.00		
						104,833.90
31-Oct-2014						
	J140000495	SALARIES OCTOBER 14		91,220.35		
	J140000496	E.P.F. OCTOBER 14		5,424.00		
	J140000497	E.T.F. OCTOBER 14		1,356.00		
	J140000519	P/C REIMBURSEMENT OCTOBER 14		5,750.00		
	J140000522	SPECIAL ADVANCE OCTOBER 14		130,000.00		
						233,750.35
30-Nov-2014						
	J140000523	SALARIES NOVEMBER 14		153,479.40		
	J140000524	E.P.F. NOVEMBER 14		7,640.40		
	J140000525	E.T.F. NOVEMBER 14		1,910.10		
	J140000584	P/C REIMBURSEMENT NOVEMBER 14		10,200.00		
	J140000585	SPECIAL ADVANCE NOVEMBER 14		315,439.00		
						488,668.90
31-Dec-2014						
	J140000598	SALARIES DEC. 14		147,673.05		
	J140000599	E.P.F. DEC. 14		8,624.40		
	J140000600	E.T.F. DEC. 14		2,156.10		
	J140000648	SPECIAL ADVANCE DEC. 14		75,260.50		
	J140000718	P/C REIMBURSEMENT DEC. 14		2,080.00		
	JPP1400012	PRE PAYMENT DEC. 14		1,050.00		
	JPP14012-1	PRF PAYMENTS DEC 14 SUP1		3,090.00		
						239,934.05
				<u>1,252,929.45</u>	<u>6,279.00</u>	
		C/F Balance				1,246,650.45

GENERAL LEDGER

Ledger Folio From 01-01-2014 To 31-12-2014

ACCOUNT CODE : Z1543124 - WEERAKETIYA - MACHINE COST

Date	Ref.	Narration	Chq No	Debit	Credit	Balance
30-Sep-2014		B/F Balance				0.00
	J140000455	P/C REIMBURSEMENT SEP. 14		3,840.00		3,840.00
31-Oct-2014						
	J140000519	P/C REIMBURSEMENT OCTOBER 14		500.00		
	J140000522	SPECIAL ADVANCE OCTOBER 14		2,750.00		3,250.00
30-Nov-2014						
	J140000584	P/C REIMBURSEMENT NOVEMBER 14		300.00		
	JCCHM14011	CONTRACT CREDITORS HIRE OF MACHINERY NOVEMBER 14		50,000.00		50,300.00
31-Dec-2014						
	J110000714	MACHINE COST DEC. 14		6,466,440.00		
	J140000714	MACHINE COST DEC. 14		527,520.00		
	J140000738	MACHINE COST		69,420.00		
	J140000738	MACHINE COST		642,060.00		
	J140000738	MACHINE COST		118,860.00		
	J140000947	P/C REIMBURSEMENT SUP. 14		1,300.00		
						7,825,600.00
				<u>7,882,990.00</u>		
		C/P balance				7,882,990.00

Ledger Folio From 01-01-2014 To 31-12-2014

ACCOUNT CODE : Z1543126 - WEERAKETIYA - TELE/ELE/WATER

Date	Ref.	Narration	Chq No	Debit	Credit	Balance
		B/F Balance				0.00
31 Dec-2014	J140000947	P/C REIMBURSEMENT SUP. 14		600.00		
				<u>600.00</u>		600.00
		C/F Balance				600.00

Drainage and Reclamation Division

Drainage and Reclamation Division

D&R/P/19

12th February 2014

Chairman

General Manager

Approved
[Signature]

For your approval pl.

2014/02/13

PAID
08 MAY 2014

Construction of Proposed D A Rajapaksha Memorial at Medamulana

On the directives given by Ministry of Defence and Urban Development, the Corporation has involved to preparation of Drawings and BOQ for the above work.

The BOQ was submitted by the R&D Division amounts to Rs. 33,944,741.60, a copy of which is annexed.

The Sri Lanka Navy has sent us a letter No. DGCE/DIR/SOUTH/11/2013 dated 27th January 2014 requesting us to release an advance payment of Rs. 10.0 million to procure required materials to commence and mobilization to the above site (copy attached).

Therefore your approval is hereby sought to release Rs. 10.0 million to Sri Lanka Navy to commence the work at site, until the approval of the Board of Directors is obtained.

[Signature]

DGM (D&R)

SPM/Pa

1500

1
DGM(F)
[Signature]

2 AGM F
[Signature]
has informed 13/2
that opening ceremony
will be held on 17th Feb
2014 and funds will be
arranged made course
until the pl work
arrangements to pay
to be made his approval

(44)
F

SRI LANKA LAND RECLAMATION & DEVELOPMENT CORPORATION

Bill of Quantities

for

Construction of Proposed D.A Rajapaksha Memorial at Medamulana.

13/9/2013

ITEM	DESCRIPTION	QTY	UNIT	RATE	AMOUNT
A	PRELIMINARIES				
A.1	Preliminary work at site including site preparation, temporary sheds for site office and material storage, temporary electrical and water connections and etc.		P.Sum		500,000.00
TOTAL FOR PRELIMINARIES CARRIED TO SUMMARY					500,000.00
B	CIVIL WORKS				
	B.1 - EXCAVATION AND EARTH WORK				
	<u>Excavation</u>				
B.1.1	Excavating pit for basement exceeding 1.5m deep, backfilling into excavation and removing of surplus material within the site.	950.00	m ³	450.00	427,500.00
	<u>Filling</u>				
	All filling shall be well watered and compacted by mechanical rammer in layers not exceeding 150mm thick to achieve 95% compaction when tested with proctor compactor test.				
B.1.2	Dry earth filling in making up levels under floors with available earth.		m ³	500.00	-Rate Only-
TOTAL FOR EXCAVATION & EARTHWORKS CARRIED TO SUMMARY					427,500.00
	B.2 - CONCRETE WORK				
	<u>Up to G.F.L</u>				
B.2.1	225mm thick, rubble packing with sand infill under basement	262.00	m ²	800.00	209,600.00
B.2.2	75mm thick, Grade 20 (37.5 mm) screed concrete under basement	262.00	m ²	700.00	183,400.00

PAID
13 FEB 2014
Division
SLLR & Dev. Corp.

U NO (776)

DESCRIPTION	QTY	UNIT	RATE	AMOUNT
Grade 30 (20mm) concrete for rate to include mixing, hoisting, placing in position, vibration with a mechanical vibrator and all mixing shall be done mechanically. Reinforcement and formwork measured separately, unless otherwise specified.				
B.2.3 In basement slab	88.00	m ³	15,000.00	1,320,000.00
B.2.4 In basement walls	72.00	m ³	15,000.00	1,080,000.00
B.2.5 In basement soffit slab and beams	49.00	m ³	15,000.00	735,000.00
B.2.6 In ramp slab and walls	23.00	m ³	15,000.00	345,000.00
B.2.7 In entrance steps	2.50	m ³	15,000.00	37,500.00
B.2.8 In pond slab and walls	68.00	m ³	15,000.00	1,020,000.00
B.2.9 In waterfall slab and walls	75.00	m ³	15,000.00	1,125,000.00
FORMWORK				
All formwork shall be in fair face plywood boards / steel of appropriate thick and shall be to the approval of the Engineer.		note		
2.10 In basement walls	476.00	m ²	1,200.00	571,200.00
2.11 In basement soffit slab and beams	273.00	m ²	1,200.00	327,600.00
2.12 In ramp slab and walls	148.00	m ²	1,200.00	177,600.00
2.13 In sides and soffit of entrance steps	13.00	m ²	1,200.00	15,600.00
2.14 In pond slab and walls	352.00	m ²	1,200.00	422,400.00
2.15 In waterfall slab and walls	453.00	m ²	1,200.00	543,600.00
REINFORCEMENT				
Tor steel 460 N/mm ² reinforcement including bends, hooks, tying wire, distance blocks & ordinary spacers.		note		
Mild steel 250 N/mm ² reinforcement including bends, hooks, tying wire, distance blocks & ordinary spacers.				
5 In basement slab	10,560.00	kg	130.00	1,372,800.00
7 In basement walls	10,800.00	kg	130.00	1,404,000.00
In basement soffit slab and beams	5,880.00	kg	130.00	764,400.00
In ramp slab and walls	3,450.00	kg	130.00	448,500.00

P **D**
13 FEB 2014
...
SLR & Dev. Corp

V m 776

DESCRIPTION	QTY	UNIT	RATE	AMOUNT
In entrance steps	375.00	kg	130.00	48,750.00
2.21 In pond slab and walls	8,160.00	kg	130.00	1,060,800.00
2.22 In waterfall slab and walls	9,000.00	kg	130.00	1,170,000.00

TOTAL FOR CONCRETE WORK CARRIED TO SUMMARY

14,382,750.00

B.3 - WATER PROOFING

1.3.1 Damp proof membrane under floor slab and basement walls (both sides). Rate shall include for 225mm (min ^m) wide effectively sealed joints at laps.	937.00	m ²	2,000.00	1,874,000.00
---	--------	----------------	----------	--------------

Paid

TOTAL FOR WATER PROOFING CARRIED TO SUMMARY

13 FEB 2014

1,874,000.00

SLIP

B.4 - FLOOR, WALL AND CEILING FINISHES

4.1 Installation of 300x600mm Granite tiles including 20mm thick cement and sand 1:3 on concrete floor	160.00	m ²	9,500.00	1,520,000.00
4.2 20mm thick cement, lime & sand (1:1:5) plaster and finished semi rough and applying of two coats of total coat or equivalent putty to smooth surface finish	135.00	m ²	700.00	94,500.00
4.3 20mm thick cement & sand (1:3) plaster finished smooth with cement floating on external surfaces	391.00	m ²	550.00	215,050.00
4.4 Cement cut and polish finish in floor areas on ramp and entrance steps	42.00	m ²	1,500.00	63,000.00
4.5 Cement cut and polish finish in wall areas	210.00	m ²	1,600.00	336,000.00
4.6 Rendering 1/2" thick in cement and sand 1:3 in RCC floors finished smooth	235.00	m ²	500.00	117,500.00
4.7 Supplying and fixing of gypsum board ceiling including framework	167.00	m ²	1,750.00	292,250.00
4.8 Forming of cement and sand (1:3) mouldings	100.00	m	800.00	80,000.00


TOTAL FOR FLOOR, WALL & CEILING FINISHES CARRIED TO SUMMARY

2,718,300.00

V M 776

	DESCRIPTION	QTY	UNIT	RATE	AMOUNT
	B.5 - MISCELLANIOUS WORKS				
b.5.1	Supplying and fixing of fixed glass including necessary water retaining arrangements	20.00	m ²	15,000.00	300,000.00
TOTAL FOR MISCELLANIOUS WORK CARRIED TO SUMMARY					300,000.00
C	MONEY PROVISIONS				
C.1.1	Allow Prov. Sum for conduting, wiring & Electrical fittings		P.Sum		1,500,000.00
C.1.2	Allow Prov. Sum for supplying and placing of 'Pun Kalas' and monument stones		P.Sum		750,000.00
C.1.3	Allow Prov. Sum for internal architectural arrangements including furniture		P.Sum		2,500,000.00
C.1.4	Allow Prov. Sum for external soft and hard landscaping works including pavings, turfing, trees and etc.		P.Sum		600,000.00
C.1.5	Allow Prov. Sum for construction of artificial water body including all necessary arrangements		P.Sum		2,000,000.00
TOTAL FOR MONEY PROVISIONS CARRIED TO SUMMARY					7,350,000.00

UAW (776)



SRI LANKA LAND RECLAMATION & DEVELOPMENT CORPORATION
Construction of Proposed D.A Rajapaksha Memorial at Medamulana.

SUMMARY


Item No	Description	Amount (Rs.)
A	PRELIMINARIES	500,000.00
B	CIVIL WORKS	427,500.00
	B.1 - EXCAVATION AND EARTHWORK	14,382,750.00
	B.2 - CONCRETE WORK	1,874,000.00
	B.3 - WATER PROOFING	2,718,300.00
	B.4 - FLOOR, WALL AND CEILING FINISHES	300,000.00
	B.5 - MISCELLANIOUS WORKS	7,350,000.00
C	MONEY PROVISIONS	
Sub Total I		27,552,550.00
<u>Add</u> Contingencies 10%		2,755,255.00
Sub Total II		30,307,805.00
<u>Add</u> VAT 12%		3,636,936.60
Grand Total		33,944,741.60

V N 776

[Signature]
Smas. 13/9/13

PAID
13 FEB 2014
 on
 SLLR orp.


12



FRONT ELEVATION
SCALE 1:100


FF - 11 - 11

EXISTING
AMBOO TREE



EXISTING
ROAD

WEERAKETTY
MIDDEENYA RD



RD/PROJ/336

29th May, 2014.

Director General (Civil Engineering)
Navy Headquarters,
Colombo.

Dear Sir,

D.A. Rajapaksha Memorial at Madamulana
Revised Structural Drawings and Architectural Drawings.

We are forwarding herewith the dully completed revised Structural drawings and Architectural drawings of above structure.

Structural Drawings

Title	Drawing Numbers
1. Beam layout & R/F details of Beams	60/BEL/ST/10-01 Sheet 01 of 02
2. General layout of sections	60/BEL/ST/10-01 Sheet 02 of 02
3. R/F details of basement slab & columns	60/BEL/ST/10- 02Sheet 01 of 02
4. R/F details of base slab & Walls	60/BEL/ST/10-02 Sheet 02 of 02
5. R/F details of Floor slab at + 1300 level	60/BEL/ST/10-03 Sheet 01 of 02
6. Section of floor slab at + 1300 level	60/BEL/ST/10-03 Sheet 02 of 02
7. R/F details of Top slab at + 1750 level, section & beams	60/BEL/ST/10-04


GM / Add GM
29/05/2014
forwarded for
your signature.
-A-

Architectural Drawings

Title	Drawing Numbers
1. Layout Plan	60/BEL/AR/09-05 Sheet 01 of 09
2. Ground floor plan	60/BEL/AR/09-05 Sheet 02 of 09
3. Basement floor plan	60/BEL/AR/09-05 Sheet 03 of 09
4. Front elevation	60/BEL/AR/09-05 Sheet 04 of 09
5. Section X - X	60/BEL/AR/09-05 Sheet 05 of 09
6. Section Y - Y	60/BEL/AR/09-05 Sheet 06 of 09
7. Setting out plan - Ground floor	60/BEL/AR/09-05 Sheet 07 of 09
8. Setting out plan - Basement floor	60/BEL/AR/09-05 Sheet 08 of 09
9. Site plan	60/BEL/AR/09-05 Sheet 09 of 09
10. Basement floor plan - Floor and wall finishes	60/BEL/AR/10 Sheet 01 of 02
11. Ground floor plan - Floor and wall finishes	60/BEL/AR/10 Sheet 02 of 02
12. Basement floor - Electrical layout plan	60/BEL/AR/10 Sheet 01 of 02
13. Ground floor - Electrical layout plan	60/BEL/AR/10 Sheet 01 of 02

Thanking you,

Yours faithfully,


Eng. Srimathi Senadheera
General Manager

Sri Lanka Land Reclamation & Development Corporation.

Cc: GM
Addl. GM
O/C.



පසුගිය රජය සමයේ වීරකැරිය ව්‍යාපෘතියට කොටි 9ක් යොදවලා

වීරකැරිය ව්‍යාපෘතිය ගැන අනන්තර විගණනයක්

විගණකාධිපති ජනරාල් ජී.එම්. පී. ජයවර්ධන මහතා විසින් විගණනය කළ 'වීරකැරිය ව්‍යාපෘතිය' ගැන අනන්තර විගණනයක් සිදු කළේය. ජනරාල් ජයවර්ධන මහතා විසින් විගණනය කළ 'වීරකැරිය ව්‍යාපෘතිය' ගැන අනන්තර විගණනයක් සිදු කළේය. ජනරාල් ජයවර්ධන මහතා විසින් විගණනය කළ 'වීරකැරිය ව්‍යාපෘතිය' ගැන අනන්තර විගණනයක් සිදු කළේය.

සැරිසර

මුහුණතේ පවතින ප්‍රශ්න සඳහා විසඳුම් සොයා ගැනීම සඳහා සැරිසර පුවතරයක් පවත්වනු ලබයි. මෙහිදී විවිධ ප්‍රශ්න සඳහා විසඳුම් සොයා ගැනීම සඳහා සැරිසර පුවතරයක් පවත්වනු ලබයි.

එජාතික 'එක්සත් මැයි දිනය' කොළඹ හයිකී පිටියේ දී සැමරේ

එජාතීය 'එක්සත් මැයි දිනය' කොළඹ හයිකී පිටියේ දී සැමරේ. මෙහිදී විවිධ ජාතිකයන්ගේ සහභාගීත්වයෙන් සැමරුම් පවත්වනු ලබයි.

ගම්බන්තොට සංවර්ධන ව්‍යාපෘති දුර්වලයට ක්‍රියාත්මක කරනවා

ගම්බන්තොට සංවර්ධන ව්‍යාපෘති දුර්වලයට ක්‍රියාත්මක කරනවා. මෙහිදී විවිධ ව්‍යාපෘති ක්‍රියාත්මක කරනු ලබයි.

කන්දේරො-වෘන් රටේ හැපී සොලිස් සැරසූ වරු

• තිදෙනෙකුට බරපතළයි



කන්දේරො-වෘන් රටේ හැපී සොලිස් සැරසූ වරු. මෙහිදී විවිධ ජාතිකයන්ගේ සහභාගීත්වයෙන් සැමරුම් පවත්වනු ලබයි.

දුගසය හැවිරිදි සිසුවියට පෙම්වතා කුඩු බොන්න හුරු කරලා

• පොළිස් පරීක්ෂණ ඇරඹේ

19 වැනි වසරේ සංගෝධන පාර්ලිමේන්තු විවාදය 9 සහ 10

• පැරැරි ලේඛනවලට දකවලයි

19 වැනි වසරේ සංගෝධන පාර්ලිමේන්තු විවාදය 9 සහ 10. මෙහිදී විවිධ පාර්ලිමේන්තු මන්ත්‍රීවරුන්ගේ සහභාගීත්වයෙන් විවාදයක් පවත්වනු ලබයි.

විගණකාධිපති ජනරාල් ජී.එම්. පී. ජයවර්ධන මහතා විසින් විගණනය කළ 'වීරකැරිය ව්‍යාපෘතිය' ගැන අනන්තර විගණනයක් සිදු කළේය.

දුගසය හැවිරිදි සිසුවියට පෙම්වතා කුඩු බොන්න හුරු කරලා. මෙහිදී විවිධ පාර්ලිමේන්තු මන්ත්‍රීවරුන්ගේ සහභාගීත්වයෙන් විවාදයක් පවත්වනු ලබයි.

19 වැනි වසරේ සංගෝධන පාර්ලිමේන්තු විවාදය 9 සහ 10. මෙහිදී විවිධ පාර්ලිමේන්තු මන්ත්‍රීවරුන්ගේ සහභාගීත්වයෙන් විවාදයක් පවත්වනු ලබයි.

පැරැරි ලේඛනවලට දකවලයි. මෙහිදී විවිධ පාර්ලිමේන්තු මන්ත්‍රීවරුන්ගේ සහභාගීත්වයෙන් විවාදයක් පවත්වනු ලබයි.

- 01 -
- 02 -
- 03 -
- 04 -
- 05 -
- 06 -
- 07 -
- 08 -
- 09 -

රාජපක්ෂ අනුස්මරණ අධ්‍යාපනික, සංස්කෘතික සහ සමාජ සේවා පදනම
RAJAPAKSA MEMORIAL EDUCATIONAL,
CULTURAL AND SOCIAL SERVICES FOUNDATION




ලිපිනය : මෙදාමුලාන, වීරරත්නපුර
Address : Medamulana, Weeraketiya

දුරකථන : 047-2257030 ෆැක්ස් : 047-2246234
Telephone : 047-2257030 Fax : 047-2246234

04th August 2015

Mrs. Srimathi Senadeera,
General Manager
Sri Lanka Land Reclamation & Development Corporation,
No.3, Sri Jayawardenapura Mawatha,
Welikada,
Rajagiriya.



Dear Madam,

Design & Construction of D. A. Rajapaksa Memorial and Museum at Medamulana


This is with reference to the above which was undertaken by Sri Lanka Land Reclamation & Development Corporation at the request of this foundation.


This Foundation has specifically given an undertaking that it would reimburse all expenses incurred by Sri Lanka Land Reclamation & Development Corporation upon collection of money donated by well wishes of this foundation.

Please make necessary arrangements to **handover the completed project** and to **send the final bill to make the payment.**

Thanking you,

Yours faithfully,


SECRETARY
Rajapaksa Memorial, Educational,
Cultural and Social Services Foundation



Addl GM (Tech)
DAM (RAD)
DAM (P)
DAM (DIR)
DAM (S)

pl. prepare the bill.

2-15/08/15

cc: Chairman
CFA

cc
PI prepar
actual
cost

X

Get notified via 31/07/2014 12:07:04 PM

HE President declares opens DA Rajapaksa Museum

In view of 47th commemoration of the legendary politician late Hon. DA Rajapaksa, a museum comprised with a collection of items used by both late Hon. DA Rajapaksa and his beloved wife was declared open by His Excellency the President Mahinda Rajapaksa at a function held in Medamulana yesterday (6th Nov).

President Rajapaksa placed floral tributes to the memorial prior to the opening of the historical museum.

Hon. Speaker of Parliament Chamal Rajapaksa, Economic Development Minister Hon. Basil Rajapaksa, Secretary to the Ministry of Defence and Urban Development Mr. Gotabaya Rajapaksa, Parliamentarian Namal Rajapaksa, Chief Minister of Uva Province Shashindra Rajapaksa and the relatives of the Rajapaksa family were also present at the occasion.

A collection of rare photographs of late DA Rajapaksa and his family could be seen at the museum. Moreover, his belongings and several letters written in his hand writing a long time ago were also shown in the display.

The repository consists of valuable documents, portrayals and personal belongings relating to Medamulana Maha Ruka is now open for general public.

Meanwhile, an all night Pirith chanting ceremony was held at the ancestral home in Medamulana in the same evening.

Relatives of the Rajapaksa family, Ministers, Parliamentarians, tri-forces commanders and a large gathering of Medamulana populace were present at the event.



Share | Tweet 2 | PRINT



ශ්‍රී ලංකා නාවික හමුදා මුහුදාමාලය
වෙලිකද 01


SRI LANKA NAVY HEADQUARTERS
COLOMBO - 01

ක.ම.ප.
P O Box } 593

දුරකථනය
Telephone } 011- 2421151 - 5
011- 2430951 - 5

දිනය
Date } 23rd April 2015

The General Manager,
Sri Lanka Land Reclamation & Development Cooperation,
P.O. Box 56,
No. 03, Sri Jayawardenepura Mawatha,
Welikada,
Rajagiriya.



Dear Madam:

CONSTRUCTION OF DA RAJAPAKSA MEMORIAL AT MEDAMULANA

Reference: Your letter No. DR/P/77-2014 dated 27th March 2014

1. Sri Lanka Navy had received Rs. 25.0 Mn for the Construction of D.A Rajapaksha Memorial at Madamulana. The project was completed on direct labour using SLN man power except several specialized works which were outsourced through SLLR&DC. **The project handed over to D.A Rajapaksha Foundation through SLLR&DC on 10th January 2015 and the relevant documents are attached as Annex 'A' to this letter.**

2. During the construction stage, many design changes were carried out to the monument structure to meet construction and architectural requirements. Therefore, some of the materials purchased during initial stages were remained as excess and same are depicted in the Annex 'B'. In view of effective utilization of funds, these excess materials were transferred to Southern Campus-KDU and Weeraketiya Pola projects and value of the materials were transferred from relevant projects to the account of DA Rajapaksha memorial project. As a result, SLN was able to save Rs. 4,825,942.00 worth of funds from this project which could have remained as material in stock at the end. A summary of transactions are placed at Annex 'C' for easy perusal.

3. Further, it is observed that final payment for several services, viz. water proofing, have not been made due to non rectification of defects. Reference of relevant files are indicated in Annex 'D'.

4. Therefore, original files on procurements made by SLN as listed in the Annex 'E' (except files listed in Annex 'D' on non settled bills) are forwarded herewith as requested by you vide letter under reference above. It is kindly requested to confirm the receipt of files listed in Annex 'E' please.

Thanking you,
Yours faithfully.

JAN
WS AYASINGHE, USP
Rear Admiral
Director General Civil Engineering
for COMMANDER OF THE NAVY

- Annexes:
- A - Certificate of Handing over DA Rajapaksha Memorial Madamulana.
 - B - List of Materials transferred from DA Rajapaksha Memorial to SC-KDU and Weeraketiya Pola.
 - C - Funds Utilization of Project for Construction of DA Rajapaksha Memorial.
 - D - Cost of Pending Bills to be settled for Outsourced Services of Project.
 - E - List of Procurement Files Handing Over from the Project for Construction of DA Rajapaksha Memorial at Madamulana, Weeraketiya.

Copy : Director Naval Budget

MINISTRY OF URBAN DEVELOPMENT, WATER SUPPLY & DRAINAGE
Sri Lanka Land Reclamation & Development Corporation



P.O. Box 58, No. 03, Sri Jayawardanapura Mawatha
Wellikada, Rajagiriya

Our Ref: RD/PROJ/336
Your Ref:

21st August, 2015.

The Secretary
Rajapaksha Memorial Educational,
Cultural and Social Services Foundation,
Medamulana,
Weeraketiya.

Dear Sir,

Design & Construction of D.A. Rajapaksha Memorial and Museum at Medamulana

With reference to your letter dated 4th August, 2015, regarding above project.

Currently, we are preparing the final bill and we will be able to send it within few days.

Therefore, please be good enough to make necessary arrangements to **pay an advance payment Rs.25M for same.**

Your corporation in this regard is highly appreciated.

Thanking you,

Yours faithfully,

Eng. Srimathi Senadheera
General Manager

Sri Lanka Land Reclamation & Development Corporation.

RESEARCH & DESIGN DIVISION
1M84/2015
S. I. L. R. D. C

S.L.R.D.C / DGM (F) / GM

RECEIVED
General Manager's Office
01 SEP 2015
Sri Lanka Land Reclamation & Development Corporation

RECEIVED
General Manager's Office
10 SEP 2015
Sri Lanka Land Reclamation & Development Corporation

01.09.2015

Drainage & Reclamation Division - head office
01 SEP 2015

General Manager,

BOC Account Number 3270908

Today when the above account balance was checked by Chief Accountant, Bank of Ceylon Officer informed that Rs.25 mn. cheque has been deposited by an unknown person to the Bank. Details Faxed by the Bank are attached herewith.

Since all receipts/payments must be channeled through finance division of the Corporation. Please obtain legal opinion and inquire regarding the above.

R D Silva
DGM (Finance)

DAM(F)
The relevant documents furnished to you
25/09/15

Please obtain Board of Directors directive in this regard since the Auditor General has raised queries.
(S.L.R.D.C/2014/103)

R D Silva
27/9/2015

cc: for your comment p.
DAM(DIR) - DAM(RD)
DAM(F)
Pl. prepare Board paper
25/09/15

Preparation Board paper

Agenda of the post completion meeting - Weeraketiva Development Project
on 16th Dec. 2014 (Chairman's copy)

TU 10 - 2014
 21/10/2014 XVII

Pending works.

No	Item	Responsible party
	Steel mats for ramp entrance.	SLLRDC
	Damaged turfed area maintenance work.	SLN
	Water proofing works at, Side wall of the ramps, Cascade wall, Balancing links, Corners around the Bamboo tree, Internal walls	M/S Carl-Mark company / SLN
	Glass cover for Gold statue.	SLN / M/S Ashoka Glass
	S/S Poles and red colour ropes to guide visitors.	SLLRDC
	Replacing /repairing door locks and suitable improvements for main door frames (Should keep allowance to swing both ways).	M/S Ceylon Theaters
	Re painting side walls of the ramp using cement sand paste where its necessary.	SLN
	Correction to water proofing of glasses (Inside/outside) - (possible contractors M/S Ranik International and M/S Contech).	M/S Ashoka Glass
	Power connection to UV filter.	SLN
	Rearrangement of water level up to 2ft from the bottom level of the glass.	M/S Black Stone/ SLN
	Rearrangement of the filter rooms.	M/S Black Stone/ SLN
	Mural design of back wall (17 th November 2014).	M/S Black Stone/ Mr. Anura
	To direct backwash water line for gardening.	M/S Black Stone/ SLN
	Resizing of Punkalas and Stone bust.	Mr. Dayananda
	Issuing orders for sailors who are in charge of maintenance and security.	SLN
	Opening and closing time of the building. (Timings for switch on/off exterior lighting, cascade water fall, shooters.)	SLLRDC
	Janitorial services if necessary.	SLLRDC
	To replace frosted glasses in lieu of sand blast stickers at crystals	M/S Ashoka Glass
	Rubble paving at Walawwa.	SLN
	DMX system of crystal to synchronize with remote control system.	M/S Ashoka Glass/ M/S Avicons
	Fix removed damage glass panel.	M/S Ashoka Glass/ M/S Avicons
	Fix stainless steel sheet for bottom of crystal.	M/S Ashoka Glass/ M/S Avicons
	Clean all unnecessary silicon stains.	M/S Ashoka Glass/ M/S Avicons

10286 21/10/2014

10286 21/10/14

Adjustment for shooters.	M/S Black Stone
Keep sufficient emulsion white paint stock for patch work regularly.	SLLRDC / SLN
Change colour of one cabinet to match with others	M/S Ceylon Theaters/ Mr Athula
Stud type rubber carpets along the exhibit way.	SLLRDC
Arrangement to block entrance to grass area.	SLLRDC / SLN
Safety measure to prevent falling down from top two raised floor levels.	SLN / M/S Ashoka Glass


Other jobs to be undertaken.

- Guard rail for wax statues
- Guard rail between glass cupboards
- CCTV camera system
- Suitable carpet to be laid on the path inside the building
- Two gates at ramp ends

- 6. Suitable barrier to control stray dogs to monument area such as a gate at the entrance - SLLRDC
- Curtain to avoid direct sunlight on statue through the glass
- 8. Booklet on memorial site

3. Directives to be required. (Discussion will be done after leaving outside parties)

- 1. Assigning the maintenance responsibility of building, garden around to SL Navy officially.
- 2. Provision of spare parts may require for maintenance of machineries and equipment and source of fund require to purchase.
- 3. Other routine maintenance and cleaning items required and source of funds.



Public Enterprises Circular No.PED/ 12

My No. PED/GEN
Department of Public
Enterprises
General Treasury
Colombo 1.
02.06.2003



All Secretaries of Ministries and
Chairmen of Commercial Corporations, Government
Owned Companies and Statutory Boards

HAND BOOK ON "PUBLIC ENTERPRISES GUIDELINES
FOR GOOD GOVERNANCE"


The Hand Book on "Public Enterprises Guidelines for Good Governance" was prepared by this Department, as part of the reform process in improving governance in public enterprises.

This Hand Book embodies provisions of statutes and regulations including circulars and directives issued from time to time by the General Treasury and the Ministry of Finance and modified procedures, to be in line with modern trends. It will thus serve as an easy reference for compliance in matters relating to day-to-day operations.

The enclosed "Public Enterprises Guidelines on Good Governance" is for implementation and strict compliance by all public enterprises, excluding companies that will be owned and managed by the proposed State Holding Company, companies under management contracts and those enterprises to be brought under the "Code of Best Practice in Corporate Governance".

Your attention is also drawn to my letter dated 3rd February 2003, enclosing the "Code of Best Practice in Corporate Governance for Public Enterprises in Sri Lanka". The Code is intended for implementation by a few selected public enterprises on a pilot basis with the intention of improving performance through greater accountability and transparency, improved boardroom practices and internal controls. It was however circulated to Public Enterprises in general, for information and reference, until such time it is to be made applicable.

For any further clarifications, you are requested to communicate with this Department. Your comments and suggestions for improvements and amendments on these Guidelines will be greatly appreciated.


V.Kanagasabapathy
Director General, Public Enterprises

Copy to : Auditor General

219 / 19 / 31

CHAPTER 3

BOARD OF DIRECTORS

3.1 Board of Directors

The Board of Directors have a statutory responsibility in the stewardship of the enterprise on behalf of the Government and its stakeholders. In its stewardship role the two principal functions are: -

1. to lead the enterprise, and
2. to oversee the management and operations of the enterprise

3.2 Composition of the Board

- The appointment of the Board of Directors will be in terms of the relevant Acts in respect of public corporations and Articles of Association in the case of companies registered under the Companies Act, with the approval of the Cabinet Sub Committee on Appointments.
- The Chairman of the Board is either appointed by the Minister or elected by the Board with the approval of the Cabinet Sub Committee on Appointments
- Unless otherwise specifically stated in the enabling Acts or Articles of Association as the case may be, the composition of the Board should include; -
 - a) At least one specialist in the field of Finance and one in the subject area of the enterprise
 - b) One member from the Ministry in charge of the subject of Finance/ Policy Planning or the General Treasury
 - c) Executive Directors subject to a maximum of two (a full time Chairman is an Executive Director)

3.3 Responsibilities of the Board

The Board should exercise its mandated rights and responsibilities with integrity and in good faith as the custodian of public resources. The Board should at all times be conscious of its onerous responsibilities, as the outcome of any decisions and actions carried out without proper planning will ultimately be borne by the public at large.

3.4 Best Practices

Best Practices in Corporate Governance advocate vigilant and well functioning Boards that debate strategic decisions openly and constructively in the best interests of the enterprise. For this purpose dissenting views of members should also be heard. It is possible that a single dissenter could make a huge difference on a Board. "The highest performing companies have extremely contentious Boards that regard dissent as an obligation and treat no subject as undiscussable".¹

3.5 Leadership role

In its leadership role, the duties of the Board should include the following: -

- a) Determine the Mission of the enterprise and how best it could serve the interests of its shareholders and other stakeholders
- b) Ensure that legal requirements are fulfilled and the enterprise operates in accordance with the provisions of the Incorporation Act/ Memorandum and Articles of Association
- c) Frame policies for implementation by Management, so as to achieve optimum returns and benefits to its shareholders and other stakeholders.
- d) Review public policy objectives periodically and provide strategic direction, to formulate long-term goals and objectives for future growth.
- e) Ascertain that finances needed to meet goals and objectives are generated or obtained on a timely basis without interruptions, for the smooth functioning of the enterprise.
- f) Ensure proper accountability by maintaining adequate records and books of Accounts
- g) Ensure that an effective risk management system is in place, to insulate the enterprise against disruptions, setbacks etc.

3.6 Oversight role

¹ Harvard Business Review - Sept 25th 2002

- a) The net surplus/ net deficit (excess of revenue over expenditure or vice versa) of a public corporation should be determined in terms of Sec.9 (2) of the Finance Act, No. 38 of 1971.
- b) Any appropriations from the net surplus of a year should be made with the concurrence of the Minister of Finance, in terms of the Sec. 10 of the Finance Act, No. 38 of 1971.

8.2.2 Investment of Funds

Any temporary surplus funds of a public corporation invested on call deposits, short-term deposits, Treasury Bills, fixed deposits or any other investments should have the concurrence of the Minister of Finance in terms of Sec. 11 of the Finance Act, No. 38 of 1971.

Approval for such anticipated investments should be obtained at the beginning of the financial year.

8.2.3 Investment in Subsidiaries/Associates or other entities

No investment shall be made by public enterprises in subsidiaries, associates or other entities, without the concurrence of the Minister of Finance.

8.3 EXPENDITURE CONTROLS

Expenditure to be incurred by a public enterprise should be legitimate costs relating to the activities of the enterprise.

8.3.1 Publicity Expenses

The amounts to be set-aside as publicity expenses for a year should be incorporated in the annual Budget and approved by the Board. Any expenses to be incurred for such publicity should have a valid justification and should not be spent merely due to the fact that it is budgeted.

If the services of publicity agencies are to be obtained, selection of the agency that will handle publicity for the enterprise for a period not exceeding 3 years, should be based on tender procedures.

8.3.2 Allowances/Fees payable to Board of Directors

- (a) Monthly allowances/fees payable to full time Chairmen and Executive Directors of commercial corporations, statutory boards and Government owned companies are as follows: -

Public Enterprises Category	Chairman	Executive Director
--------------------------------	----------	--------------------

(b) Fuel consumption for assigned vehicles

Monthly fuel allocation limits for assigned vehicles are as follows:

	Petrol Vehicles (Litres)	Diesel Vehicles (Litres)
Chairman	180	235
Chief Executive Officer/ Executive Director	150	190
Chief Operations Officer/ Chief Finance Officer	120	160

Payments for fuel allocation would be on the basis of reimbursement of fuel bills. Any savings in a particular month could be carried forward and utilized up to the end of the year.

(c) Pool Vehicles

The current policy of the Government is to discourage the purchase of vehicles, except in exceptional circumstances and instead hire/loan vehicles from reputed private sector entities to avoid wasteful expenditure on repairs and maintenance.

With regard to hire/renting vehicles for official use of public enterprises attention is drawn to the Ministry of Policy Development and Implementation Circular No. No.MPDI /MPRD /Veh of 11th October 2002 on "Hiring/rental of vehicles for the official use of Public Sector Institutions", a copy of which is in Appendix 3.

8.3.6 Other Expenditure

The Board should develop suitable control systems and fix responsibilities on Managers, to control and monitor following items of expenditure.

- i. Maintenance of vehicles
- ii. Fuel, Electricity and Water
- iii. Stationery

8.3.7 Expenditure not included in the Budget

Expenditure not itemized and provided in the Annual Budget, could be incurred only with the prior approval of the Board.

8.3.8 Donations and/or Gifts

Donations and/or gifts should not be made without the prior approval of the Cabinet.

8.3.9 Utilisation of enterprise resources

LOAN AGREEMENT

This Agreement is made and entered into by and between **SRI LANKA LAND RECLAMATION AND DEVELOPMENT CORPORATION** (Formerly called and known as Colombo District Low Lying Areas Reclamation and Development Board) a body corporate duly established under the Colombo District (Low-Lying Areas) Reclamation and Development Board Act No.15 of 1968 as amended by Law No.27 of 1976, Act No.52 of 1982 and Act No.35 of 2006 and having its Head Office at No.3, Sri Jayewardenepura Mawatha, Welikada, Rajagiriya in the Democratic Socialist Republic of Sri Lanka (hereinafter called and referred to as "the SLLRDC" which term or expression as herein used shall where the context so requires or admits mean and include the said **Sri Lanka Land Reclamation and Development Corporation** and its successors and permitted assigns) and **NATIONAL SAVINGS BANK**, A banking corporation duly established under the National Savings Bank Act No. 30 of 1971 and its amendments and having its principal place of business at "Savings House", No. 255, Galle Road, Colombo 3, (hereinafter called and referred to as the "Bank" which term or expression as herein used shall where the context so requires or admits mean and include the said **National Savings Bank** and its successors and permitted assigns).

1. The Bank has agreed to grant a **TERM LOAN FACILITY** of Rupees Fourteen Billion Two Hundred and Twenty Seven Million only (**Rs. 14,227,000,000.00**) (hereinafter called and referred to as "the loan") to the **SLLRDC** subject to the following terms and conditions:-

- | | |
|-------------------------------------|--|
| a) Facility | - A Term Loan for Rupees Fourteen Billion Two Hundred and Twenty Seven Million (Rs. 14,227,000,000/=) only |
| b) Borrower | - Sri Lanka Land Reclamation and Development Corporation |
| c) Purpose | - Weras Ganga Storm Water Drainage & Environment Improvement Project |
| d) Interest Rate | - Six Month AWPLR + 2.5% p.a.
Six months' Average Weighted Prime Lending Rate as of the immediate preceding date of the respective interest period as published by the web site of the Central Bank of Sri Lanka |
| e) Tenor | - Fourteen years and six months from the date of first disbursement |
| f) Grace period (Capital repayment) | - Two years and six months from the date of first disbursement |
| g) Interest payment | - Half yearly, commencing from 24th April 2016. Interest due for the period up to 23rd October 2015 to be capitalized on half yearly basis and charged interest thereon |
| h) Capital Repayments | - Twenty Four installments of Rs. 592,791,666.67 (Five Hundred and Ninety Two million, Seven Hundred and Ninety One and Six Hundred and Sixty Six and cent Sixty Seven only) each. First installment to be paid on 24th October 2016 and thereafter to continue to pay on every 24th April and 24th of October in each year. |



- 1) Security
 - Payment Guarantee from the Treasury of the Government of Sri Lanka (Treasury) for Rs. 14,227,000,000.00 and the interest thereon, the Guarantee to be valid throughout the tenor of the Loan and until the loan and the interest is fully paid
2. SLLRDC officials authorized to sign documents and instruct the Bank on this Term Loan transaction shall be appointed following the usual practice of the SLLRDC and duly advised to the Bank.
3. Approval of the Board of Management of SLLRDC granting permission to enter into this agreement and approval from the Ministry of Finance & Planning to borrow from the Bank shall be submitted to the Bank.
4. Draw down Plan of the Loan proceeds shall be as per Annexure - 1, provided however that the funds of the facility shall be disbursed in stages, and amounts so disbursed by the Bank shall be based on the availability of Treasury Guarantee. The disbursement plan to be reviewed every quarter.
5. In the event of non re-payment of the Loan instalments on the respective due dates, a higher rate of interest (normal rate of interest plus 4.0% p. a.) will be applied on such Loan instalments in arrears.
6. Interest on the outstanding balances is payable by the SLLRDC half yearly on 24th April and 24th October (or on the preceding working day in the instance such dates are banking holidays) of each year until full settlement of the loan at the rate stated in clause 1.(d). The first payment of interest is to be made on 24th April 2016 on the balance outstanding as of 24th October 2015.
7. In the event the SLLRDC is not in position to repay the capital or the interest payment Treasury shall make the necessary payments to the National Savings Bank.
8. a. The Loan proceeds are to be disbursed to and remitted to any bank within the Democratic Socialist Republic of Sri Lanka which is nominated and account details specified by the SLLRDC.
b. The Loan capital and interest repayments to be paid by the SLLRDC to be remitted from any other Bank to National Savings Bank to an account nominated by the National Savings Bank.
9. The Bank shall act upon the instructions given by SLLRDC Officials duly authorized with regard to all transactions relating to the Loan and the SLLRDC hereby undertakes to indemnify the Bank and its Officers against any loss, damage or delay that may occur as a consequence of such instruction/s.
10. Notwithstanding anything to the contrary, the Bank is entitled to demand repayment of the said Loan at the Registered Office of the Bank at the option of the Bank.
11. All reasonable expenses and costs incurred by the Bank on account of or in connection with the said Loan, including payments to the Government and/or Government Authority such as turnover tax or any other tax on interest is payable by the SLLRDC as and when incurred upon the Bank submitting documentation supporting the said expenditure. Any legal expenses borne by the Bank in relation to the preparation of this agreement shall be at the cost of the Bank and the SLLRDC is under no obligation to reimburse same.

- 12. All information as the Bank may request from time to time regarding the financial condition will be furnished by the SLLRDC as and when requested by the Bank.
- 13. Particulars of any transaction which may materially affect the financial capacity of the SLLRDC and to which the SLLRDC may be a party shall be disclosed by the SLLRDC to the Bank forthwith.
- 14. The SLLRDC hereby undertakes to indemnify the Bank and hold the Bank harmless against all claims demands actions against the Bank and all losses expenses and costs incurred by the Bank consequent on or connected with any action the Bank may take under or by virtue of the terms and conditions herein contained and the authorizations granted by the SLLRDC hereunder.
- 15. The production in any Court of Law or before any Tribunal or body or statutory officer of any statement extract writing record or other documents showing the monies owing by the SLLRDC on account of the said Loan and made out of the books, documents, records and other information (including information stored in a magnetic media such as computers or other like equipment) of the Bank and signed and certified by the Manager or Authorized Signatory or any other person who may be authorized for that purpose by the Bank shall be *prima facie* proof against the SLLRDC or legal representatives of the SLLRDC of the contents thereof without any other documents or vouchers to support the same. The Bank may also disclose information relating to the Loan to any of its branches, any professional advisers, statutory regulators or compliance bodies.
- 16. Notwithstanding anything to the contrary SLLRDC shall be liable to the Bank for the amounts due on account of the said Loan and interest taxes and other charges so long as any monies are due on account of the Loan and interest taxes and other charges.
- 17. All representation and statements made elsewhere and otherwise to the Bank or any of its officers by the SLLRDC or its authorized officers shall be in writing on behalf of the SLLRDC and are intend to be acted upon by the Bank and its officers as true and correct, but the Bank shall not be obliged to do so. However, the Bank acknowledges that the authority of such authorized officers will be restricted to the actual authority conferred on them by the Board of Management of the SLLRDC and any representation or statement made by such authorized officer outside the actual authority conferred on him by the Board of Management of the SLLRDC will not be binding on the SLLRDC which the Bank hereby acknowledges.
- 18. The SLLRDC shall furnish sufficient evidence of authority of the person or persons who will on their respective behalf take any action including making application for withdrawal of any amount from the facility or execute any documents required to be executed under this agreement and authenticated specimen signature of each such person.
- 19. The Bank may waive any of the Bank's rights either unconditionally or on terms at its discretion. Every such waiver by the Bank shall be without prejudice to its rights hereunder which shall always remain exercisable as if such waiver had not been made and whenever and from time to time as the Bank thinks fit.

IN WITNESS WHEREOF the Chairman and a Board Member of Sri Lanka Land Reclamation and Development Corporation and the Chairperson and a Board Member of National Savings Bank do set their hands hereunto and to two others of the same tenor and date as these presents at Colombo on this 14th day of July..... Two Thousand and Fourteen (2014).

The Common Seal of the within named SRI LANKA LAND RECLAMATON AND DEVELOPMENT CORPORATION was affixed hereto in the presence of

1. Nirshan de Silva
(Chairman - Sri Lanka Land Reclamation and Development Corporation)

2. [Signature]
(General Manager - Sri Lanka Land Reclamation and Development Corporation)

as the Chairman and a Board Member of the said SRI LANKA LAND RECLAMATON AND DEVELOPMENT CORPORATION who do hereby attest the sealing hereof

Liyana Arachchige Prasadth
Harshan De Silva

Madamperuma Arachchige
Srimathi Mallika Kumari
Senadeera

WITNESSES

1. [Signature]

Karunaratna Rajapakse

2. [Signature]

Rapti Indira Silva

The Common Seal of the within named NATIONAL SAVINGS BANK was affixed hereto in the presence of

1. Wera goda Arachchige Nalani
(Chairperson - National Savings Bank)

2. Sumanadasa Thilak Abeygunawardene
(Board Member - National Savings Bank)

as the Chairperson and a Board Member of the said NATIONAL SAVINGS BANK Who do hereby attest the sealing hereof

[Signature]

[Signature]

WITNESSES

1. Jayanka De Silva [Signature]

2. Kaushalya Gayathri Fernando [Signature]

III වන පරිච්ඡේදය

මූල්‍ය කළමනාකරණය හා උත්තරදැයි බව

මු. රෙ. 124. (1) මුදල් කටයුතු අධීක්ෂණය .- රාජ්‍ය ආදායම් ඉපයීම් සහ රජයට ලැබිය යුතු වෙනත් මුදල් එකතුවීම් මෙන්ම රජයේ සියලුම මුදල් කටයුතු අධීක්ෂණය පිළිබඳ පොදු ආවේක්ෂණයද මුදල් අමාත්‍යවරයා වෙත පැවරී ඇත. එහෙයින් සියලුම ආකාරයේ දෙපාර්තමේන්තුමය මුදල් ගනුදෙනු ඉටුකළ යුත්තේ සාමාන්‍යයෙන් කවර සීමාවන් ඇතුළත ද යන වග අමාත්‍යවරයා (හෝ ඔහු වෙනුවෙන් භාණ්ඩාගාරය) විසින් නියම කරනු ලබයි.

(2) ප්‍රධාන ගණන්දීමේ නිලධාරියා වශයෙන් අමාත්‍යාංශ ලේකම්වරයෙකු විසින් කරනු ලබන අධීක්ෂණය.- සියළුම ලැබීම් හා ගෙවීම් පිළිබඳව පාර්ලිමේන්තුවට උත්තරදීම මුදල් අමාත්‍යවරයාගේ යුතුකම වන්නේය. තමා වෙනුවෙන් මහජන අරමුදල් එකතුවීම් සහ වැය කිරීම් සඳහා ඔහු විසින් නිලධාරීන් නම් කිරීම අවශ්‍ය වේ. මේ නිසා මුදල් අමාත්‍යවරයා විසින් එක් එක් අමාත්‍යාංශයේ ලේකම්වරයා ඒ ඒ අමාත්‍යාංශයේ ප්‍රධාන ගණන්දීමේ නිලධාරියා වශයෙන් පත්කොට භාණ්ඩාගාරයේ විධානයන්ට යටත්ව, දෙපාර්තමේන්තු මුදල් කටයුතු අධීක්ෂණය කිරීමේ වගකීම (ප්‍රධාන ගණන්දීමේ නිලධාරියා වශයෙන්) ඔහුට පවරනු ලැබේ. අමාත්‍යාංශ ලේකම්වරුන්ට අමතර වශයෙන් ආණ්ඩුක්‍රම ව්‍යවස්ථාවේ 52(7) වගන්තියෙහි නිශ්චිතවම සඳහන් කොට ඇති දෙපාර්තමේන්තු සහ අමාත්‍යාංශ ලේකම්වරුන් විසින් අධීක්ෂණය කරනු නොලබන වෙනත් දෙපාර්තමේන්තු භාර නිලධාරීන්, ප්‍රධාන ගණන්දීමේ නිලධාරීන් වන්නේය. රජයේ මුදල් කටයුතු පිළිබඳ පොදු පාලනය භාණ්ඩාගාරය අත දැනෙන අතරම අදාළ දෙපාර්තමේන්තුවල මුදල් ගනුදෙනු පිළිබඳ ඒවා දෙපාර්තමේන්තු කෙරෙහි අධීක්ෂණයට පවත්වාගැනීම් ආණ්ඩුක්‍රම ව්‍යවස්ථාමය වගකීම ඉටුකිරීමට ලේකම්වරයාට/ප්‍රධාන ගණන් දීමේ නිලධාරියකුට ඉඩසැලසෙන බව මෙම වැඩපිළිවෙලින් කහවුරු වේ.

මු. රෙ. 125.- ගණන්දීමේ නිලධාරීන් හා රාජ්‍ය ආදායම් පිළිබඳ ගණන්දීමේ නිලධාරීන්

(1) ගණන්දීමේ නිලධාරීන්-(අ) භාණ්ඩාගාරය විසින් වෙනත් වැඩ පිළිවෙලක් යොදා දුන්නේ නම් මිස එක් එක් දෙපාර්තමේන්තු ප්‍රධානියා තම දෙපාර්තමේන්තුවේ සියළුම මුදල් ගනුදෙනු පිළිබඳව ගණන්දීමේ නිලධාරියා ද වන්නේය. එහෙයින් මුදල් රෙගුලාසිවල නියමකොට දක්වා ඇති ආකාරයට ඔහු ප්‍රථමයෙන්ම සිය ප්‍රධාන ගණන් දීමේ නිලධාරියාට වගකිව යුතු වන්නේය.

(ආ) සෑම අමාත්‍යාංශ ලේකම්වරයෙක්ම තම අමාත්‍යාංශයේ හා එහි අමාත්‍යාංශය යටතේ ඇති දෙපාර්තමේන්තුවල ප්‍රධාන ගණන්දීමේ නිලධාරියා වීමට අමතර වශයෙන් සිය අමාත්‍යාංශ කාර්යාල දෙපාර්තමේන්තුව සඳහා ද ගණන්දීමේ නිලධාරියා වන්නේය.

